

**Site C Clean Energy Project**

---

---

**Quarterly Progress Report No. 25**

**F2022 Fourth Quarter**

**January 1, 2022 to March 31, 2022**

**PUBLIC**

---

## Table of Contents

---

1	Executive Summary .....	5
1.1	Overview and General Project Status .....	5
1.2	COVID-19 Pandemic at Site .....	8
1.3	Adjournment of West Moberly First Nations Treaty Infringement Trial.....	8
1.4	The B.C. Supreme Court decision in <i>Yahey v British Columbia</i> .....	8
1.5	Right Bank Foundation Enhancements Installation Continues.....	9
1.6	Project Environmental Compliance .....	10
1.7	Upholding Commitments to the Environment, Indigenous Nations and Local Communities.....	10
1.8	Construction Continued Through the Winter Months .....	12
1.9	Project Status Dashboard for the Quarter .....	13
1.10	Significant Project Updates for the Quarter.....	16
2	Safety and Security .....	18
2.1.1	Management of COVID-19 .....	18
2.1.2	Site C COVID-19 Vaccination Program .....	19
2.1.3	Powerhouse Dust Cleaning .....	20
2.1.4	BC Hydro Safety Forum.....	20
2.1.5	Safety Mentoring Program .....	20
2.1.6	Security Update .....	21
2.1.7	Safety Verifications .....	21
2.1.8	Summary of Safety Performance Metrics .....	22
2.1.9	Safety Performance Frequency Metrics.....	24
2.1.10	Regulatory Inspections and Orders .....	25
3	Construction, Engineering and Quality Management Major Accomplishments, Challenges and Work Completed.....	26
3.1	Construction.....	26
3.1.1	Infrastructure and Site Operations .....	29
3.1.2	Generating Station and Spillways .....	30
3.1.3	Right Bank Foundation Enhancements .....	32
3.1.4	Balance of Plant.....	33
3.1.5	Turbines and Generators .....	33
3.1.6	Transmission .....	34
3.1.7	Highway 29 and Hudson’s Hope Shoreline Protection Berm....	35
3.1.8	Reservoir .....	39
3.2	Engineering.....	40

---

	3.2.1	Main Civil Works .....	41
	3.2.2	Right Bank Foundation Enhancements .....	41
	3.2.3	Large Cranes, Hydromechanical and Turbines and Generators.....	42
	3.2.4	Generating Station and Spillways, Balance of Plant and Equipment Supply.....	42
	3.2.5	Transmission .....	43
	3.2.6	Highway 29.....	43
	3.2.7	Technical Advisory Board .....	43
	3.3	Quality Management.....	43
	3.3.1	Quality Nonconformance Management .....	44
	3.4	Assets In-Service .....	47
4		Project Schedule .....	49
	4.1	Project In-Service Dates .....	49
5		Project Governance, Costs and Financing, and Risk .....	50
	5.1	Project Governance .....	50
	5.2	Project Budget Summary .....	50
	5.3	Project Expenditure Summary .....	51
	5.4	Site C Project Financing.....	53
	5.5	Material Project Risks and Opportunities .....	53
6		Key Procurement and Contract Developments .....	56
	6.1	Key Procurements.....	56
	6.2	Major Construction Contracts Exceeding \$50 million .....	57
	6.3	Contracts Exceeding \$10 million .....	58
	6.4	Contract Management.....	58
	6.4.1	Material Changes to the Major Contracts .....	58
7		First Nations Consultation .....	59
8		Litigation.....	62
9		Permits and Government Agency Approvals.....	64
	9.1	Background.....	64
	9.2	Federal Authorizations .....	65
	9.3	Provincial Permits .....	65
	9.4	Environmental Assessment Certificate.....	66
10		Environment .....	67
	10.1	Mitigation, Monitoring and Management Plans .....	67
	10.2	Project Environmental Compliance .....	68
	10.3	Environmental Compliance Inspections and Enforcement.....	69
	10.4	Heritage .....	71

10.5	Temporary Fish Passage Facility .....	72
10.6	Agricultural Mitigation and Compensation Plan Framework.....	72
11	Employment and Training Initiatives and Building Capacity Initiatives .....	73
11.1	Labour.....	73
11.2	Labour Update on Scaled Back Activities at Dam Site due to COVID-19 Pandemic.....	74
11.3	Employment .....	74
11.4	Training and Capacity Building Initiatives.....	76
12	Community Engagement and Communication .....	78
12.1	Local Government Liaison .....	78
12.2	Business Liaison and Outreach .....	79
12.2.1	Community Relations and Construction Communications .....	79
12.2.2	Communications Activities.....	80
12.3	Labour and Training Plan.....	80
12.4	Human Health .....	81
12.4.1	Health Care Services Plan and Emergency Service Plan.....	81
12.5	Property Acquisitions .....	82
12.6	Plans During Next Six Months .....	82
13	Impacts on Other BC Hydro Operations.....	83

## List of Figures

Figure 1	Regulatory Inspections and Orders, July 2015 to March 2022.....	26
Figure 2	Site C Workforce March 2021 to March 2022 .....	76

## List of Tables

Table 1	Project Status Dashboard .....	13
Table 2	Summary of Site C Safety Metrics.....	23
Table 3	Summary of Safety Performance Frequency Metrics .....	24
Table 4	Safety Regulatory Inspection and Orders.....	25
Table 5	Quality Management Nonconformity Report (NCRs) Metrics Reporting Period – January 2022 to March 2022.....	45
Table 6	In-Service Dates.....	49
Table 7	Project Budget by Key Work Area (\$ million) .....	51

Table 8	Total Project Budget Compared to Forecast Amounts to Completion and Life-to-Date Plan Compared to Actuals to March 31, 2022 (\$ million Nominal).....	52
Table 9	2021/22 to 2023/24 Service Plan Compared to Actuals to March 31, 2022 (\$ million Nominal).....	52
Table 10	Material Project Risks.....	54
Table 11	Material Project Opportunities .....	55
Table 12	Remaining Major Project Contracts and Delivery Models .....	56
Table 13	Major Project Construction Contracts Awarded.....	57
Table 14	Litigation Status Summary .....	62
Table 15	Participating Unions .....	73
Table 16	Site C Jobs Snapshot Reporting Period – January 2022 to March 2022 .....	74
Table 17	Public Enquiries Breakdown.....	80
Table 18	Key Milestones for Activities Planned During the Next Six Months (April 2022 to September 2022).....	82


## Appendices

Appendix A	Site Photographs
Appendix B	Work Completed Since Project Commencement in 2015
Appendix C	Safety and Security
Appendix D	Workforce Overview
Appendix E	Independent Experts Report
Appendix F	Summary of Individual Contracts Exceeding \$10 Million PUBLIC
Appendix G	Project Progression PUBLIC
Appendix H	Detailed Project Expenditure PUBLIC

1 **1 Executive Summary**

2 **1.1 Overview and General Project Status**

3 Site C will be the third dam and hydroelectric generating station on the Peace River  
4 in northeastern British Columbia (B.C.). Once complete, Site C will provide  
5 1,100 megawatts of capacity, and produce about 5,100 gigawatt hours of energy per  
6 year – enough to power the equivalent of 450,000 homes per year in B.C.



7 Construction on Site C began on July 27, 2015.

8 Quarterly Progress Report No. 25 covers the period January 1 to March 31, 2022  
9 (the reporting period).

10 As of March 31, 2022, the Site C Project is more than 60% complete and BC Hydro  
11 remains on track to complete the Project within the approved budget of \$16 billion  
12 and the Project final in-service date of 2025.

1 The overall Project health status remains “amber”, however, there are still cost,  
2 schedule and scope risks remaining, including the continuation of the COVID-19  
3 pandemic, commercial negotiations with contractors, design changes due to  
4 unknown field conditions, the availability of skilled craft workers, and obtaining  
5 remaining authorizations for the completion of the Project. BC Hydro also continues  
6 to monitor inflation rates and supply chain disruptions for any impacts to the Project.

7 BC Hydro continued to work with the Project Assurance Board, special advisor Peter  
8 Milburn, EY Canada, and the Technical Advisory Board to actively manage these  
9 ongoing Project risks.

10 The most significant challenge during the reporting period continued to be the  
11 impacts of the global COVID-19 pandemic.

12 BC Hydro’s COVID-19 proof of vaccination policy came into effect on  
13 January 10, 2022, making Site C a fully vaccinated work site. During this reporting  
14 period, there was a significant increase in cases of COVID-19 at site due to  
15 Omicron, mirroring what was happening throughout the rest of the province. The  
16 majority of the cases were a result of community transmission from outside of the  
17 Project. BC Hydro implemented rapid testing to screen workers as they returned to  
18 site after the holiday period and into February 2022, and this likely prevented  
19 additional cases of COVID-19 at site. The Project continues to operate under health  
20 orders related to industrial camps and large projects.

21 The second key challenge includes the continued work required to design, procure  
22 and implement foundation enhancements to address the geotechnical issues  
23 previously identified on the right bank in early 2020. During the quarter, the  
24 Technical Advisory Board and independent dam experts continued to review and  
25 provide input to the design and construction of the right bank foundation  
26 enhancements. These enhancements include installation of large piles to further  
27 extend the foundation deeper into the bedrock and changes to the design of the

1 approach channel above the powerhouse and spillways. During the quarter,  
2 installation of the steel piles continued in the spillways stilling basin and work  
3 commenced on the excavations required for pile installation in the powerhouse  
4 tailrace area. The Technical Advisory Board and independent dam experts have  
5 confirmed that the Project design continues to meet the highest safety standards  
6 and international best practices.

7 During the quarter, the trial that was scheduled to begin in March 2022 for the treaty  
8 infringement claim filed by West Moberly First Nations in January 2018, as  
9 amended, was adjourned. The parties to the litigation are continuing confidential  
10 discussions to seek to settle this litigation.

11 Despite challenges, the Project continued to progress through the winter months,  
12 including achieving the significant construction milestone of placing the second  
13 500 kV transmission line into service ahead of schedule. Excavations were  
14 substantially completed in the approach channel, the balance of plant procurements  
15 were completed, and BC Hydro and Site C contractors began planning for the  
16 upcoming summer construction season, including resuming operation of the till  
17 conveyor system, reinstalling the Peace River debris boom, and preparing for an  
18 increased workforce on site.

19 BC Hydro and Site C contractors continue to schedule work and explore strategies  
20 to complete work delayed by the COVID-19 pandemic as efficiently as possible. If  
21 successful, this will result in lowering the schedule risk and could result in an earlier  
22 in-service date; however, achieving an earlier in-service date remains subject to  
23 uncertainty and to the risks summarized in this report. The sections below discuss  
24 the major challenges and successes during the quarter in further detail.



---

## 1.2 COVID-19 Pandemic at Site

BC Hydro's COVID-19 proof of vaccination policy came into effect on January 10, 2022, making Site C a fully vaccinated work site.

Rapid testing and screening of all workers returning to site took place throughout January and February 2022. In mid-February 2022, the rapid testing program shifted to focus on testing of symptomatic workers, case and contact management, and as requested by Site C contractors and/or individual workers.

During this reporting period, there was a significant increase in cases of COVID-19 at site due to Omicron, mirroring what was happening throughout the rest of the province. Cases began to decline in February 2022.

COVID-19 cases at site have now stabilized at a low level, allowing for easing of several COVID-19 safety measures.

As of March 31, 2022, the onsite medical clinic had administered 4,835 COVID-19 vaccinations, of which 2,233 were first doses, 1,930 were second doses, 672 were boosters.

## 1.3 Adjournment of West Moberly First Nations Treaty Infringement Trial

As of January 21, 2022, the trial that was scheduled to begin in March 2022 for the treaty infringement claim filed by West Moberly First Nations in January 2018, as amended, was adjourned. The parties to the litigation are continuing confidential discussions to seek to settle this litigation.

## 1.4 The B.C. Supreme Court decision in *Yahey v British Columbia*

On June 29, 2021, the Supreme Court of British Columbia released its decision in *Yahey v British Columbia* (the **Blueberry River Decision**), determining that the cumulative impacts from a range of provincially authorized industrial activities (primarily oil and gas and forestry) within Blueberry River First Nations traditional

---

1 territory constituted an infringement of Blueberry River First Nations Treaty 8 rights.  
2 BC Hydro was not a party to that court case.

3 BC Hydro continues to be issued permits and authorizations in accordance with its  
4 construction timelines. As of March 31, 2022, 550 of the estimated 640 provincial  
5 and federal permits required for the Project have been received and are actively  
6 being managed. The remaining permits and authorizations fall within the footprint  
7 and description of the Project that was approved in 2014. The remaining permits and  
8 authorizations are required for construction activities to achieve completion of Site C.

9 BC Hydro continues to consult with Blueberry River First Nations and all Treaty 8  
10 First Nations, and remains willing to negotiate an Impact Benefit Agreement with  
11 Blueberry River First Nations.

## 12 **1.5 Right Bank Foundation Enhancements Installation Continues**

13 The Project continues to implement foundation enhancements to address  
14 geotechnical issues in the bedrock foundation on the Project's right bank. Ongoing  
15 reviews by the Technical Advisory Board and independent dam experts continue to  
16 confirm that the design of the foundation enhancements meets the highest safety  
17 standards and international best practices. The foundation enhancements include  
18 the installation of 96 large diameter vertical steel piles to further extend the  
19 foundation deeper into the bedrock and enhancements to the design of the approach  
20 channel above the powerhouse and spillways.

21 During the reporting period, the installation of 48 piles within the spillways stilling  
22 basin was completed, and work commenced on the excavations required for pile  
23 installation in the powerhouse tailrace area. As of March 31, 2022, crews had  
24 installed 48 out of 96 piles.

25 In preparation for the installation of the approach channel lining scheduled for late  
26 spring 2022, the removal of tower crane bases was initiated within the approach

---

1 channel and the excavations of overburden material and bedrock were substantially  
2 completed.

### 3 **1.6 Project Environmental Compliance**

4 Environmental compliance on the Project remains high. During the reporting period  
5 11,280 environmental compliance inspections were completed, with a compliant or  
6 partial compliant result of 97% across all contractors and works areas.

7 During the reporting period, BC Hydro responded to four separate Environmental  
8 Assessment Office inspection reports (based on inspections completed between  
9 August and December 2021). A further Environmental Assessment Office inspection  
10 and an Impact Assessment Agency of Canada inspection were completed; the draft  
11 inspection reports were not issued during the reporting period.

12 During the reporting period the Project received an Environmental Assessment  
13 Office Order directing repair of ditch erosion within the Ministry of Transportation and  
14 Infrastructure's ditch line along Old Fort Road and into BC Hydro lands. The Project  
15 is working with the Ministry of Transportation and Infrastructure to obtain approval to  
16 repair their ditch.

17 The Impact Assessment Agency of Canada inspection represented the first  
18 inspection by that agency in more than two years due to COVID-19 related travel  
19 restrictions.

### 20 **1.7 Upholding Commitments to the Environment, Indigenous 21 Nations and Local Communities**

22 During the reporting period, BC Hydro continued to uphold its commitments to the  
23 environment, Indigenous Nations and local communities.

24 Throughout the quarter, BC Hydro continued to engage, build relationships and find  
25 solutions together on topics that are most important to the First Nations communities  
26 affected by Site C.

---

1 BC Hydro continued to secure the appropriate permits, authorizations and leaves to  
2 commence construction required for the Project. As of March 31, 2022, 550 (86%) of  
3 the estimated 640 provincial and federal permits have been received. This includes  
4 the recently issued order-in-council to temporarily exclude a designated quarry site,  
5 referred to as Area E, as well as the access road from the Agricultural Land  
6 Reserve.

7 Work advanced in the areas of environmental monitoring and assessment, as well  
8 as in the Project's fish, wildlife, habitat, vegetation management and heritage  
9 programs.

10 BC Hydro continues to advance economic opportunities for Indigenous Nations  
11 through capacity building and procurement opportunities. Approximately  
12 \$618 million in Site C procurement opportunities have been awarded to  
13 Indigenous-designated companies since the beginning of the Project. Working on  
14 the Site C Project has helped Indigenous-designated businesses to build and solidify  
15 their reputations, expand the scale of their operations, and develop new expertise to  
16 compete in the regional economy.

17 In March 2022, 337 Indigenous people were working on the Site C Project,  
18 compared to 346 in March 2021. The Project high was reached in October 2019,  
19 with 428 Indigenous people working on the Site C Project.

20 Throughout the quarter, BC Hydro worked closely with First Nations, local  
21 government, and health authority stakeholders to ensure worker and public safety  
22 while managing the COVID-19 pandemic at Site C. Through regular  
23 communications, these stakeholders were kept informed about pandemic related  
24 updates on the Project.

---

## 1.8 Construction Continued Through the Winter Months

1 Construction of the Project continued to advance through the winter months.  
2 BC Hydro and Site C contractors continue to schedule work and explore strategies  
3 to complete work delayed by the COVID-19 pandemic as efficiently as possible. If  
4 successful, this will result in lowering the schedule risk and could result in an earlier  
5 in-service date; however, achieving an earlier in-service date remains subject to  
6 uncertainty and to the risks summarized in this report.  
7

8 In the generating station and spillways civil works area, construction progressed with  
9 the ongoing placement of concrete in the powerhouse, intakes and spillways; and  
10 installation of the penstock sections. By concrete volume, the generating station and  
11 spillways civil works sub-project is approximately 70% complete.

12 In the main civil works area, capping of the roller-compacted concrete with  
13 conventional concrete was completed in February 2022. In late March 2022, with the  
14 cold temperatures at site coming to an end, the construction of the dam shell  
15 resumed.

16 Excavations for the approach channel were substantially completed with  
17 approximately 1.5 million cubic metres excavated during this reporting period.

18 Off-dam site, during the reporting period, the second 500 kV transmission line  
19 connecting Site C to the Peace Canyon generating station was completed and  
20 energized ahead of schedule. Crews completed the Cache Creek bridge foundation  
21 and steel girders placement and construction advanced on the Farrell Creek and  
22 Lynx Creek segments of Highway 29. Construction continued on the Hudson's Hope  
23 berm.

**1.9 Project Status Dashboard for the Quarter**

BC Hydro, with oversight from the Project Assurance Board, is focused on completing the Site C Project within the budget of \$16 billion and a 2025 in-service date, without compromising on safety, scope and quality. To report on Project status, BC Hydro uses a dashboard system where key Site C Project areas are classified as red (at risk), amber (moderate issues) or green (on target).

The Project Status Dashboard as of March 31, 2022, is provided in [Table 1](#). There were no changes to the performance indicators from the previous quarter.

**Table 1 Project Status Dashboard**

● On Target                      ● Moderate Issues                      ● At Risk

Status as of:	March 31, 2022	
<b>Overall Project Health</b>	●	As of March 31, 2022, overall Project health remained “amber.”  The Project is more than 60% complete; however, there are still potential risks remaining. BC Hydro continues to review, assess, mitigate, manage and monitor potential risks to the Project.  The Technical Advisory Board and independent experts continued to review and confirm that BC Hydro’s foundation enhancements solution is appropriate and sound, and will make the right bank structures safe and serviceable over the long operating life of Site C.
<b>Safety</b>	●	In anticipation of the potential impacts from the more transmissible Omicron variant for workers returning in January 2022, the Project implemented mandatory rapid testing for workers returning to site. By the middle of February 2022, cases were declining quickly and rapid testing was shifted to the testing of symptomatic workers, case and contact management, and as requested by Project contractors and/or individual workers. Additionally, BC Hydro’s proof of vaccination mandate came into effect on January 10, 2022.  With the expected increase in work activity and workers, the Project is seeing some increase in safety and security incidents. To keep workers safe, BC Hydro and contractor safety and construction teams are working on enhanced worker safety management plans.
<b>Scope</b>	●	Scope remained “amber” as of March 31, 2022. Provisions are included in the Project plans for potential scope adjustments for site conditions and interfaces. As construction progresses, there remains a risk of design changes due to unknown field conditions. The design, value engineering and constructability reviews for the right bank foundation enhancements continue to be finalized. The Technical Advisory Board and independent experts have confirmed that BC Hydro’s right bank foundation enhancements solution is appropriate and sound and will make the right bank structures safe and serviceable over the long operating life of Site C; they will continue to review the designs as they are finalized.

Status as of:	March 31, 2022
<b>Schedule</b>	<p>● Schedule remained “amber” as of March 31, 2022. The Project is currently on schedule to achieve the approved 2025 in-service date and is more than 60% complete; however, a significant amount of work and potential schedule risks remain. BC Hydro is actively reviewing, assessing, mitigating, managing and monitoring these remaining risks. BC Hydro and Site C contractors continue to schedule work and explore strategies to complete work delayed by the COVID-19 pandemic as efficiently as possible. If successful, this will result in lowering the schedule risk and could result in an earlier in-service date; however, achieving an earlier in-service date remains subject to uncertainty and to the risks summarized in this report.</p>
<b>Cost</b>	<p>● Cost remained “amber” as of March 31, 2022. The revised budget, approved in June 2021, addresses cost pressures due to the COVID-19 pandemic, the need for foundation enhancements on the right bank, and other cost pressures the Project was managing prior to the COVID-19 pandemic. Potential cost risks remain, including the continuation of the COVID-19 pandemic, commercial negotiations with contractors, design changes due to unknown field conditions, the availability of skilled craft workers and obtaining remaining authorizations for the completion of the Project.</p> <p>As of March 31, 2022, the life-to-date actual costs are \$8.8 billion, which results in an estimated \$7.2 billion of remaining costs.</p>
<b>Quality</b>	<p>● The overall quality rating for the Project remained “green” during the reporting period, indicating that the work generally conforms to the requirements of the drawings and specifications. When quality issues are identified, BC Hydro works with the responsible contractor to rectify in a timely manner.</p>
<b>Regulatory, Permits and Tenures</b>	<p>● The status of the regulatory, permits and tenures indicator remained “amber” as of March 31, 2022. Overall, BC Hydro continues to be issued permits and authorizations in accordance with construction timelines. As of March 31, 2022, 550 of the estimated 640 provincial and federal permits required for the Project have been received and are actively being managed. The remaining permits and authorizations fall within the footprint and description of the Project that was approved in 2014. The remaining permits and authorizations are required for construction activities to achieve completion of Site C.</p> <p>During the reporting period, BC Hydro received an order-in-council temporarily excluding a designated quarry site referred to as Area E, as well as the access road, from the Agricultural Land Reserve for the purpose of quarrying and hauling.</p> <p>BC Hydro has requested an amendment to the Project’s Environmental Assessment Certificate to allow for contingency hauling on public roads if the conveyor carrying till material from 85<sup>th</sup> Avenue Industrial Lands to the dam site breaks down for reasons beyond BC Hydro’s control. If a decision on the requested amendment is not made prior to the conveyor operating season of May to October and a need to implement contingency hauling arises due to a conveyor breakdown, there is a risk to the construction schedule. A decision is expected in late June 2022.</p> <p>BC Hydro is also awaiting a decision on an Environmental Assessment Certificate amendment request to relocate the Cache Creek boat launch required by the Certificate to a location close to the Halfway River. A decision on this amendment is expected in May/June 2022.</p>

Status as of:	March 31, 2022
<b>Environment</b>	<p>● Environmental work continued to focus on daily environmental compliance inspections and ensuring care of water features across the Project were ready for spring snowmelt. Focus remains on minimizing sediment and erosion across the dam site, care of water, hydrocarbon management, wildlife attractant management and invasive weed control.</p> <p>The temporary fish passage facility was closed during the winter months with a planned re-opening date of April 1, 2022. Depending on water elevations at the diversion tunnel outlet, the fishway operations may be augmented by a contingent “trap and haul” program in spring 2022.</p> <p>During the reporting period, BC Hydro responded to four separate Environmental Assessment Office inspection records (based on inspections completed between August and December 2021). A further Environmental Assessment Office inspection and an Impact Assessment Agency of Canada inspection were completed; the draft inspection reports were not issued during the reporting period. Inspection focus was primarily on management of potentially acid generating rock, sediment and erosion management and waste management.</p> <p>Environment Canada initiated an investigation on October 10, 2018, with regards to a rainfall event in September 2018. In the month of September 2018, approximately 55 mm of rain fell causing the release of approximately four million litres of low pH storm water into the Peace River. BC Hydro subsequently increased the care of water system capacity along with other actions to reduce the potential of future similar events and no similar events have occurred; however, the investigation is still ongoing.</p>
<b>Procurement</b>	<p>● As of March 31, 2022, the status of the procurement indicator remained “amber” due to the remaining right bank foundation enhancements procurements that still need to be negotiated. A number of commercial agreements have been established to deliver the right bank foundation enhancements and the remaining changes are anticipated to be approved in 2022.</p> <p>All six balance of plant packages have now been awarded. During the reporting period, the remaining four contracts (architectural, permanent upstream fishway and other out structures, heating, ventilation and air conditioning, and fire detection and protection) were completed and awarded.</p>
<b>Indigenous Relations</b>	<p>● BC Hydro has a mandate from the Government of British Columbia to reach project or impact benefits agreements with the ten Indigenous Nations that are most impacted by Site C. Seven of ten agreements are fully executed and in implementation. There are three mandated First Nations with whom BC Hydro has not negotiated agreements.</p> <p>Consultation is ongoing with impacted First Nations regarding options and site-specific plans for managing identified burial and cultural sites impacted by reservoir inundation, in particular in the Halfway River and Cache Creek Bear Flats areas.</p>
<b>Litigation</b>	<p>● As of January 21, 2022, the trial that was scheduled to begin in March 2022 for the treaty infringement claim filed by West Moberly First Nations in January 2018, as amended, has been adjourned. The parties to the litigation are continuing confidential discussions to seek to settle this litigation.</p>



Status as of:		March 31, 2022
<b>Stakeholder Engagement</b>	●	BC Hydro continues to work with the communities, regional district and stakeholder groups on the implementation of various community agreements. Throughout the reporting period, BC Hydro continued sharing COVID-19 updates (through emails) with local community representatives and Northern Health and participated in one open house.

**1.10 Significant Project Updates for the Quarter**

Significant Project updates that occurred between January 1 and March 31, 2022, include the following:

- On January 10, 2022, BC Hydro’s COVID-19 proof of vaccination policy came into effect for all BC Hydro employees and all other individuals working at a BC Hydro facility, including those working on the Project. Refer to sections [1.2](#) and [2.1.2](#) for more information.
- In March 2022, the second of two 500 kV transmission lines on the Project was completed and energized ahead of schedule, completing the work to connect the new Site C substation to the BC Hydro grid. Refer to section [3.1.7](#) for more information.
- In March 2022, the 85<sup>th</sup> Avenue conveyor operations resumed. This five-kilometre-long till conveyor system operates in the non-freezing months, typically between late March and early November. Refer to section [3.1.1](#) for more information.
- In March 2022, the GO Fund administered by Northern Development Initiative Trust on behalf of BC Hydro distributed more than \$12,000 to two non-profit organizations in the Peace Region. As of March 31, 2022, \$585,025 had been distributed to 67 projects since the fund was launched. Refer to section [12.1](#) for more information.
- In March 2022, 19 Peace Region agricultural projects received over \$400,000 in funding through the BC Hydro Peace Agricultural Compensation Fund and as

---

1 of March 31, 2022, more than \$1.6 million had been distributed to 72 projects.  
2 Refer to section [10.6](#) for more information.

- 3 • By the end of March 2022, the procurement for the remaining four balance of  
4 plant contracts (architectural; permanent upstream fishway and other out  
5 structures; heating, ventilation and air conditioning; and fire detection and  
6 protection) had been completed and awarded. Refer to section [3.1.5](#) for more  
7 information.
- 8 • Powerhouse construction continued throughout the reporting period, including  
9 concrete placements in the powerhouse, intakes and spillways; and installation  
10 of penstock sections. Refer to section [3.1.3](#) for more information.
- 11 • In March 2022, there were 4,430 total workers on the Site C Project. Of the total  
12 workers, 3,124 (71%) were from British Columbia, and there were 798 workers  
13 on site from the Peace River Regional District (22% of the construction and  
14 non-construction contractors' workforce). The onsite contractor workforce  
15 number also includes 12% women (447 workers), 337 Indigenous workers  
16 and 172 workers who are working for various contractors as apprentice  
17 carpenters, electricians, millwrights, ironworkers, mechanics, boilermakers and  
18 heavy equipment operators. Refer to section [11.3](#) for further information.

19 Refer to [Appendix A](#) for site construction photos from the reporting period and refer  
20 to [Appendix B](#) for a list of work completed since the Project commenced in 2015.

---

## 2 Safety and Security

BC Hydro and contractor safety systems, teams and focus will be an important part of ensuring worker safety for an active 2022 construction season on the Project.

Multiple contractors and work fronts will be active across the Project, most notably in the following areas: the powerhouse, including continuing the advancement of the build-out of generating units, penstocks and spillways; the development of new and extended sources of aggregates for the earthfill dam core, with increasing volumes of heavy haul traffic at site; and the approach channel and permanent fishway, which are significant new work scopes starting up.

By March 2022, the Project started seeing increased levels of work activity as well as increased number of workers. As a result, there has been some increase in safety and security incidents including for higher hazard work such as working from heights, fire-related incidents, and equipment contacts on construction roads.

Construction management and safety teams are working together to refresh worker safety risk management plans. The Project's enhanced Drug Prevention Program remains a priority.

### 2.1.1 Management of COVID-19

In late December 2021, to manage the Omicron wave that was evident across North America, the Project implemented mandatory rapid testing for workers returning to site, including workers staying in the accommodations lodge and residing in local communities. Workers staying in the accommodations lodge were required to test prior to accessing their room upon arrival at site, and local workers were required to test prior to their first workday of a shift, and every subsequent three days.

Site C saw a heavy increase in cases after the seasonal holidays, with more than 500 cases in January 2022 alone. Between January and March 2022, 732 cases were reported on the Project, for a total of 1,086 cases. BC Hydro estimates the

---

1 rapid testing program prevented more than 1,000 additional cases from developing  
2 at site.

3 By the middle of February 2022, cases were declining quickly and rapid testing was  
4 shifted to the testing of symptomatic workers, case and contact management, and  
5 as requested by Project contractors and/or individual workers. Also, individual rapid  
6 testing packages were made available for Project workers to use on their own time.

7 Starting in March 2022, and with support from Northern Health, the Project began  
8 easing several measures including relaxing mask mandates and the restoration of  
9 most facilities and services in the accommodation lodge. Northern Health has  
10 reviewed and accepted BC Hydro's Communicable Disease Management Plan,  
11 effective April 7, 2022.

12 As of March 31, 2022, COVID-19 at site was stable and cases were being managed  
13 effectively.

### 14 **2.1.2 Site C COVID-19 Vaccination Program**

15 On January 10, 2022, BC Hydro's mandatory proof of vaccination policy came into  
16 effect requiring all workers on the Project to be fully vaccinated. By  
17 January 10, 2022, over 99% of the workers onsite had verified their vaccination  
18 status, which is linked to site access cards. As of March 31, 2022, the onsite medical  
19 clinic had administered 4,835 COVID-19 vaccinations of which 2,233 were  
20 first doses, 1,930 were second doses, and 672 were boosters.

21 During the early 2022 Omicron surge, there were no cases of individuals with  
22 serious symptoms, and no one required hospitalization, which could be attributed to  
23 the high vaccination rate on the Project. No additional COVID-19 measures were  
24 required by Northern Health for the Project.

---

### 1    **2.1.3        Powerhouse Dust Cleaning**

2    With the powerhouse enclosed by mid-December 2021, and large-scale heaters  
3    moving air and dust around, concentrations of dust, which potentially include  
4    respirable silica, had been accumulating in the powerhouse, creating an increased  
5    exposure risk for workers. Over the seasonal holidays, BC Hydro contracted with a  
6    third party to complete a deep cleaning of the powerhouse. An occupational  
7    hygienist helped prepare safe work procedures, BC Hydro provided HEPA-filter  
8    vacuums, and the site safety coordination team provided oversight during the work.

9    As the accumulation of dust in the powerhouse is an ongoing safety concern,  
10    BC Hydro and powerhouse contractors have been working together to ensure both  
11    contractor work areas and the general areas of the powerhouse are cleaned on a  
12    regular basis.

### 13   **2.1.4        BC Hydro Safety Forum**

14    Based on BC Hydro's monitoring of safety incident trends, the safety team facilitated  
15    a collaborative eye protection safety discussion with all contractors on  
16    February 8, 2022.

17    Eye injuries are a serious safety issue; 149 eye injuries were recorded on the Project  
18    between January 2020 and December 2021. The group discussed safety hazards to  
19    eyes such as flying objects, particles and dust, sparks, chemical burns, abrasions,  
20    optical radiation exposure, and more. As eye protection can prevent up to 90% of all  
21    eye injuries, the group reviewed the different classes of glasses, goggles and visors  
22    designed to protect workers' eyes and faces based on the hazards associated with  
23    their work.

### 24   **2.1.5        Safety Mentoring Program**

25    The Site C safety team developed a Safety Mentoring Program during the quarter to  
26    support BC Hydro front line workers in the field, including construction officers,

---

1 resident engineers, quality inspectors, and others. This mentoring program identifies  
2 employees motivated to help achieve good safety performance, and supports these  
3 employees with the tools and skills to feel confident as safety ambassadors in the  
4 field. For example, the safety team developed a Respectful Interventions course, a  
5 foundational skill for effective interactions with our contractors' workforce.

### 6 **2.1.6 Security Update**

7 With an increasing number of workers joining the Project, and the relaxation of  
8 public health measures allowing for workers to travel into local communities, the  
9 BC Hydro security team is seeing an increase in worker incidents related to drugs,  
10 alcohol, and aggressive behaviour. In March 2022, these categories accounted  
11 for 25 (47%) security incidents and resulted in a site ban for eight workers. The  
12 enhanced Drug Prevention Program, supported by the recently completed Gate A  
13 infrastructure improvements and the planned increased use of drug detection dogs,  
14 remains a priority.

15 During the reporting period, BC Hydro worked closely with the Ministry of  
16 Transportation and Infrastructure, local RCMP detachments, the Site C security  
17 services provider and a transportation contractor to implement robust security  
18 precautions for the delivery of large powerhouse equipment to site. The equipment  
19 was delivered without incident.

### 20 **2.1.7 Safety Verifications**

21 In this reporting period, the Site C safety team completed a total of 194 formal,  
22 planned safety verifications for the Project – an average of 64 per month. The  
23 closure rate for these verifications (resolution of nonconformances identified in the  
24 verifications) was 92%, showing the continued collaboration between the BC Hydro  
25 safety and construction teams. Of these 194 safety verifications, 25% were clean  
26 sheet verifications, where no nonconformances were found during the verification.

---

1 Further, 84% of all safety verifications conducted during the reporting period  
2 identified at least one good safety practice.

3 For this reporting period, safety team verifications focused on the following hazards:

- 4 • Fall protection anchors and personal protective equipment;
- 5 • Guards and barriers on scaffolding and equipment with rotating components;
- 6 • Lockout and tagout of mechanical equipment;
- 7 • Working on or near water sources;
- 8 • Emergency response, including worker rescue plans; and
- 9 • Field compliance with safe work procedures.

#### 10 **2.1.8 Summary of Safety Performance Metrics**

11 From July 2015 through March 2022, all Project work fronts completed more than  
12 41 million work hours, with no fatalities and one permanent partial disabling injury  
13 in 2017.

14 In this reporting period, there were eight serious safety incidents consisting of seven  
15 near misses with the potential for a serious injury and one serious incident with a  
16 moderate medical injury requiring treatment. The worker involved in the serious  
17 incident was on modified duties and had fully recovered as of March 31, 2022. There  
18 were 169 non-serious incidents reported, including 52 near misses and 117  
19 low-grade injuries that required first aid or medical attention treatment such as  
20 stitches or prescriptions. A near miss is defined as an incident that could have  
21 resulted in an injury but did not because of effective hazard barriers or the person  
22 was out of harm's way/missed. BC Hydro considers near miss reporting as indicative  
23 of an effective and transparent safety culture and strongly encourages all Site C  
24 contractors and employees to report near misses.

1 To encourage active learning from significant safety incidents across all work fronts  
 2 and contractors, the Project held 27 safety incident reviews during the quarter, which  
 3 included reviews with senior BC Hydro and contractor leaders (serious safety  
 4 incident investigations) and reviews with construction management and safety teams  
 5 from BC Hydro and contractors (less-serious incidents). Safety incident review  
 6 themes were hot work, confined space, working at heights and object falls from  
 7 height.

8 [Table 2](#) reflects safety performance results for the Project, including all contractors  
 9 and all sub-projects.

10 **Table 2 Summary of Site C Safety Metrics**

	Reported January 1, 2022 to March 31, 2022 <sup>1</sup>	Reported Since Inception (July 27, 2015 to March 31, 2022) <sup>1</sup>
Fatality <sup>2</sup>	0	0
Permanently Disabling Injury <sup>3</sup>	0	1 <sup>4</sup>
Serious Incidents <sup>5</sup>	8	113
Lost Time Injuries <sup>6</sup>	1	39
All-Injury Incidents <sup>7</sup> (Lost Time Injuries <sup>6</sup> and Medical Attention Requiring Treatment <sup>8</sup> )	15	275

<sup>1</sup> Numbers are subject to change due to timing of when data is retrieved and when injury is categorized.  
<sup>2</sup> Excludes any non-occupational incidents.  
<sup>3</sup> A permanently disabling injury is one in which someone suffers a probable permanent disability.  
<sup>4</sup> In June 2018, an injured worker received a permanent partial disability award from WorkSafeBC due to a lost time injury incident in August 2017. The worker was attempting to unload a light plant (tower) from a flatbed truck. The worker stepped on the light plant (tower) outrigger to gain enough height to reach the lifting attachment when the worker lost balance and fell approximately 7.5 feet to the ground. BC Hydro reclassified this incident as a permanent disabling injury after receiving an update on the WorkSafeBC award in June 2018. The incident is identified as a serious injury in the BC Hydro Incident Management System.  
<sup>5</sup> Serious incidents are any injury or near miss with a potential for a fatality or serious injury.  
<sup>6</sup> Lost time injuries are those where a worker (employee or contractor) misses their next shift (or any subsequent shift) due to a work-related injury/illness. If a worker only misses work on the day of the injury, it is not considered a lost time injury.  
<sup>7</sup> All-injury incidents are work-related medical attention requiring treatment, lost time injuries, and fatalities.  
<sup>8</sup> Medical attention requiring treatment is where a medical practitioner has rendered services beyond the level defined as “diagnostic or first aid” and the worker (employee or contractor) was not absent from work after the day of the injury. Services beyond diagnostic/first aid include (but are not limited to) receiving stitches, a prescription, or any treatment plan such as physiotherapy or chiropractic.



1     **2.1.9        Safety Performance Frequency Metrics**

2     To assess safety performance over time, the Project considers key safety metrics in  
 3     the context of the total amount of hours worked (frequency), which corrects for the  
 4     volume of work. [Table 3](#) summarizes these key safety frequencies by quarter, for a  
 5     rolling 12-month average.

6                             **Table 3            Summary of Safety Performance**  
 7   **Frequency Metrics**

	January – December 2021 (Rolling 12-Month Average)				January – December 2022 (Rolling 12-Month Average)			
	Q1 Jan-Mar	Q2 Apr-Jun	Q3 Jul-Sep	Q4 Oct-Dec	Q1 Jan-Mar	Q2 <sup>9</sup> Apr-Jun	Q3 <sup>9</sup> Jul-Sep	Q4 <sup>9</sup> Oct-Dec
Serious Incident Frequency	0.51	0.49	0.59	0.67	<b>0.70</b>	n/a	n/a	n/a
Lost Time Injury Frequency	0.12	0.09	0.13	0.11	0.11	n/a	n/a	n/a
All Injury Frequency	1.14	1.19	1.41	1.24	<b>1.29</b>	n/a	n/a	n/a

8     The serious incident frequency (adjusted for work hours) for January to March 2022  
 9     quarterly reporting period was 0.70, compared to 0.51 for the same period in 2021.  
 10    This can be attributed in part to an earlier return of workers, changing construction  
 11    conditions on the Project, and an increase in work activities involving more hazards  
 12    such as working at heights and confined space. Similarly, all-injury frequency  
 13    was 1.29 this quarter, an increase compared to 1.14 for the same quarter last year.  
 14    Lost time injury frequency during this quarter was 0.11, down from 0.12 the same  
 15    quarter last year. Managing lost time injuries and return to work programs has  
 16    remained a priority for contractors. Refer to [Appendix C, Figure C-1](#) for safety  
 17    performance frequency metrics in graphic format.

<sup>9</sup> Key safety frequencies for Q2, Q3 and Q4 for calendar year 2022, will be provided in subsequent progress reports.

1 **2.1.10 Regulatory Inspections and Orders**

2 WorkSafeBC, under the authority of the *Worker’s Compensation Act*, is the primary  
3 regulator with jurisdiction over safety for the Project. WorkSafeBC oversees worker  
4 safety (employee and contractor) for the Project, both on the dam site and off the  
5 dam site. The Ministry of Energy, Mines and Low Carbon Innovation is the regulatory  
6 authority for worker safety on any work fronts subject to the *Mines Act*, specifically  
7 West Pine Quarry, Portage Mountain Quarry, and Wuthrich Quarry.

8 As shown in [Table 4](#), from January to March 2022, WorkSafeBC issued  
9 ten regulatory inspection reports and five regulatory orders. Of the ten inspection  
10 reports, seven were ‘clean sheets’ with no orders. There were no regulatory  
11 inspection or orders from the Ministry of Energy, Mines and Low Carbon Innovation  
12 during this reporting period.

13 **Table 4 Safety Regulatory Inspection and Orders**


	Reported January 1, 2022 to March 31, 2022 <sup>10</sup>	Reported Since Inception (July 27, 2015 to March 31, 2022) <sup>10</sup>
Regulatory Inspections	10	278
Regulatory Orders	5	385

14 [Figure 1](#) shows the number of regulatory inspections and orders issued for the  
15 Project since 2015. The reduction in the regulatory activity in 2020 and 2021 can be  
16 partially attributed to COVID-19 restrictions. Refer to [Appendix C, Table C-1](#) for a  
17 new, summarized version of the listing of regulatory inspection reports.

<sup>10</sup> Numbers are subject to change due to timing of when data is retrieved and when injury is categorized.

1  
2

**Figure 1** Regulatory Inspections and Orders, July 2015 to March 2022



3  
4  
5

### **3 Construction, Engineering and Quality Management Major Accomplishments, Challenges and Work Completed**

6

#### **3.1 Construction**

7  
8  
9  
10  
11  
12

Despite the ongoing challenges of the COVID-19 pandemic, construction of the Project continued to advance during the winter months, including achieving the significant construction milestone of placing the second 500 kV transmission line into service ahead of schedule. BC Hydro and Site C contractors continue to schedule work and explore strategies to complete work delayed by the COVID-19 pandemic as efficiently as possible. Main Civil Works

13  
14

The scope of the main civil works contract includes the construction of the following major components:

15  
16

- Diversion works, including two concrete-lined, 10.8-metre-diameter tunnels. Tunnel no. 1 is 700 metres in length and tunnel no. 2 is 790 metres in length;

- 
- 1 • Diversion tunnel inlet and outlet portals, and approach channels;
  - 2 • Excavation and bank stabilization;
  - 3 • Relocation of surplus excavated materials (including management of
  - 4 discharges);
  - 5 • Dams and cofferdams (including a zoned earth embankment dam 1,050 metres
  - 6 long and 60 metres above the present riverbed, and stage 1 and 2 cofferdams);
  - 7 • Roller-compacted concrete (including a powerhouse, spillways and dam
  - 8 buttress approximately 800 metres long made up of approximately 1.7 million
  - 9 cubic metres of concrete); and
  - 10 • Haul roads.

11 Construction activities took place on the approach channel, right bank, earthfill dam  
12 and conveyor belt system, and are described below.

### 13 ***Approach Channel***

14 The main civil works contractor continued approach channel excavations with  
15 approximately 1.5 million cubic metres excavated during this reporting period. The  
16 work is now substantially completed except for approximately 100,000 cubic metres  
17 of material, which will be completed at a later date. The remaining material will  
18 remain as part of access for other contractors and will be removed once the scope is  
19 complete. On April 1, 2022, construction commenced on the approach channel  
20 lining, starting with excavation and foundation preparation for the concrete grouting  
21 plinth.

1 ***Right Bank***

2 The activities currently underway or completed for the quarter ending  
3 March 31, 2022, on the right bank include:

4 **Right Bank Drainage Tunnel**

5 The final concrete slab placement in the right bank drainage tunnel is progressing,  
6 along with the drilling of drain holes from the roller-compacted concrete drainage  
7 gallery to the right bank drainage tunnel, and from the top of the roller-compacted  
8 concrete to the roller-compacted concrete drainage gallery.

9 **Dam and Core Roller-Compacted Concrete**

10 Capping of the roller-compacted concrete with conventional concrete was completed  
11 in February 2022. Final installation of drains will continue through the 2022 season.

12 ***Earthfill Dam***

13 With the cold temperatures at site during this reporting period, the construction of the  
14 dam shell (other than Zone 8 material) ramped down for the season but resumed at  
15 the end of March 2022. Placement of excavated Zone 8 (random fill) material from  
16 the approach channel continued to progress with approximately 500,000 cubic  
17 metres placed on the upstream berm area of the dam and to a stockpile location on  
18 the right bank. The upcoming 2022 dam construction season will see placement of  
19 core, filter, shell material, and additional Zone 8 material once dam construction has  
20 advanced to a higher elevation.

21 ***Conveyor Belt System***

22 During this reporting period, the conveyor system that transports till material being  
23 used in the construction of the dam core was on seasonal hold. Operations resumed  
24 in late March 2022.

---

### 1    **3.1.1        Infrastructure and Site Operations**

2    The infrastructure and site operations section of this report includes updates on the  
3    construction and operations of the worker accommodation and debris management  
4    for the reporting period.

#### 5    ***Worker Accommodation***

6    The total capacity of the worker accommodation, including camp operations staff,  
7    is 2,350.

8    Since January 2020, BC Hydro and the camp operator have implemented numerous  
9    measures to protect employees, contractors and facilities as a result of the  
10    COVID-19 pandemic. In collaboration with Northern Health, BC Hydro and the camp  
11    operator have eased several COVID-19 measures in the camp including making  
12    masks optional within the facility, reducing the frequency of enhanced cleaning, and  
13    returning the dining and lounge to previous occupancy limits.

14    BC Hydro has also updated the screening process for people accessing the site.  
15    BC Hydro continues to use COVID-19 screening questions when workers access the  
16    site, however temperature scanning was discontinued at the end of January 2022.

17    BC Hydro continues to implement the protocols mandated by the Provincial Health  
18    Authority and the British Columbia Centre for Disease Control for the worker  
19    accommodation lodge.

#### 20    ***Debris Management***

21    There are up to four debris retention structures on the Moberly and Peace Rivers  
22    that provide coverage for all head pond elevations to capture and prevent debris  
23    from entering the diversion tunnels. Debris management is seasonal with activities  
24    from approximately April to November each year and no activities over the winter  
25    season (approximately December to March).

---

1 During the quarter, the debris management contractor inspected the Peace River  
2 debris boom in preparation for the boom to be returned to service April 1, 2022. The  
3 current contract to manage debris at both the Peace River and Moberly River is in  
4 place until the end of 2023, with an option to extend to 2024.

### 5 **3.1.2 Generating Station and Spillways**

6 The generating station and spillways scope of work includes the construction of the  
7 following major components:

- 8 • Generating station and spillways civil works, including:
  - 9 ▶ Powerhouse: Concrete placements, installation of structural steel, and
  - 10 installing hydraulic gates;
  - 11 ▶ Inlet headworks: Concrete placements, construction of the penstocks, and
  - 12 installing hydraulic gates; and
  - 13 ▶ Spillways: Concrete placements and installing hydraulic gates.
- 14 • Cranes, which includes the supply and commissioning of the powerhouse
- 15 cranes, tailrace gantry crane, and headworks gantry crane; and
- 16 • Hydromechanical equipment, including the supply of all gates.

17 Construction progress is taking place on the generating station and spillways civil  
18 works, cranes and hydromechanical equipment as described below.

#### 19 ***Generating Station and Spillways Civil Works***

20 The generating station and spillways civil works contract includes the delivery of civil  
21 works associated with the powerhouse, intakes, penstocks, and spillways.

22 In March 2022, BC Hydro reached an agreement with the generating station and  
23 spillways contractor for the costs and schedule impacts for the work in the stilling  
24 basins impacted by the right bank foundations enhancements, described in

---

1 section [3.1.4](#). Under the terms of the agreement, the work will be completed in  
2 accordance with the current Project milestones.

3 By concrete volume, the generating station and spillways civil works sub-project is  
4 approximately 70% complete as of March 31, 2022.

### 5 **Powerhouse**

6 By concrete volume, the powerhouse is approximately 82% complete as of  
7 March 31, 2022. The second stage concrete (concrete that embeds the turbines and  
8 forms the floors) is advancing at a pace to match the turbines and generators  
9 contractor's schedule. The contractor removed its infrastructure from the  
10 downstream adjacent area (the tailrace) to enable the tailrace pile work to proceed  
11 on schedule.

### 12 **Intakes Headworks**

13 Intakes first stage concrete is more than 80% complete. Intakes first stage concrete  
14 is essentially complete for units 1, 2, 3, and 6. Intake 4 is approximately 25%  
15 complete and intake 5 is approximately 60% complete. The intakes work is behind  
16 plan, however, the contractor has added resources to the work to ensure the intakes  
17 will be complete by the milestone date.

### 18 **Penstocks**

19 Penstock steel for all penstocks is more than 90% complete. Penstocks production  
20 is on plan. The contractor has placed 85 penstock sections out of a total of  
21 90 sections.

### 22 **Spillways**

23 The contractor has completed approximately 60% of the spillways concrete. The  
24 spillway is on the critical path for the generating station and spillways civil works  
25 sub-project. The spillways are forecast to be complete by mid-2023.



1 ***Cranes***

2 The headworks gantry crane has been delivered to site and will be erected in the  
3 summer of 2022. The tailrace gantry crane is scheduled to be shipped to the site in  
4 May 2022 and crane erection will start in June 2022.

5 ***Hydromechanical Equipment***

6 Gates and components are being shipped to site as they are completed. Gates  
7 supply is being closely monitored to ensure that equipment is available as needed  
8 by the installation contractor.

9 **3.1.3 Right Bank Foundation Enhancements**

10 During the reporting period, the construction work associated with the installation of  
11 48 large diameter vertical steel piles within the spillways was completed.

12 Additionally, during the reporting period, work commenced on the required  
13 excavations for the installation of 48 large diameter vertical steel piles in the  
14 powerhouse tailrace.

15 To reduce the extent of the required excavations downstream of the powerhouse  
16 that are necessary to provide access for pile installations, the powerhouse tailrace  
17 piling scope has been divided into four phases. Each phase consists of completing  
18 bedrock excavations to provide access and a level working surface for the piling  
19 equipment to work. Once access is established, the piling equipment will be  
20 mobilized into position to drill and install steel piles. After installation, the steel piles  
21 will be backfilled with concrete to secure the steel piles into the bedrock foundation  
22 below the powerhouse. Once a group of steel piles are concrete backfilled, the tops  
23 of the piles will be encased in a large concrete block called a pile cap, which is  
24 affixed to and abuts against the powerhouse concrete foundation.

---

1 Phase one is located at the west end of the powerhouse with phase four located at  
2 the east. The powerhouse piles will be installed from west to east, with the final piles  
3 scheduled for completion in the spring of 2023.

#### 4 **3.1.4 Balance of Plant**

5 The balance of plant procurement was split into six separate contracts and the  
6 schedule for the balance of plant work is being aligned with the turbines and  
7 generators schedule. The six contracts include: (1) mechanical; (2) electrical;  
8 (3) architectural; (4) permanent upstream fishway and other out structures  
9 (5) heating, ventilation, and air conditioning (**HVAC**); and (6) fire detection and  
10 protection.

11 The balance of plant mechanical and electrical contracts were awarded in 2021 and  
12 the remaining four contracts were awarded during this reporting period. The  
13 six balance of plant contracts are being delivered by a total of three contractors. All  
14 contractors have mobilized to site and work has commenced on the electrical and  
15 mechanical scopes in the powerhouse.

#### 16 **3.1.5 Turbines and Generators**

17 The scope of work for turbines and generators includes the complete design, supply,  
18 installation, testing and commissioning of six turbines, generators, governors and  
19 exciters.

20 The manufacturing and installation for the turbines and generators are on schedule;  
21 however, there have been some delays to the work, due to the COVID-19 pandemic,  
22 which has used up some of the float in the schedule. To mitigate these delays, and  
23 to ensure work is being completed by the contracted in-service date, BC Hydro  
24 directed a night shift be added to ensure the contractor completes spiral case  
25 welding ready for pressure testing, as close to schedule as is achievable for this

---

1 component of the work. In addition, BC Hydro has daily production meetings with the  
2 contractor.

3 The contractor's factory in São Paulo, Brazil will supply most of the turbine and  
4 generator components. There are some impacts due to the COVID-19 pandemic,  
5 but work is continuing. Meetings regarding manufacturing progress of the turbine  
6 and generator components in the São Paulo factory are continuing and have been  
7 held concurrently with visits by BC Hydro's subcontracted inspection agencies to  
8 many of the contractor's subcontractors in the São Paulo area and Europe.

9 Manufacturing of all remaining components is being closely monitored to avoid any  
10 interruption to the turbine and generator installations. Three of six turbines have  
11 arrived at site and the fourth turbine runner is being stored off-site. The remaining  
12 two runners will likely be delivered next winter when road conditions allow.

### 13 **3.1.6 Transmission**

14 The transmission sub-project connects the Site C substation to the BC Hydro  
15 transmission system. The scope of work includes the following major components:

- 16 • Two 75-kilometre-long, 500 kV transmission lines from the Site C substation to  
17 the Peace Canyon generating station;
- 18 • Three one-kilometre-long, 500 kV transmission lines from the Site C generating  
19 station to the Site C substation;
- 20 • A new 500 kV Site C substation; and
- 21 • Expansion of the existing Peace Canyon 500 kV gas-insulated switchgear to  
22 incorporate the two new 500 kV transmission line terminals.

23 The following reflects progress to March 31, 2022:

---

## 1 ***Transmission Lines***

2 Construction of the second 500 kV transmission line was completed and the line was  
3 energized on March 3, 2022, ahead of schedule. The overall transmission  
4 sub-project (including the three future transmission lines connecting the Site C  
5 generating station to the Site C substation) is expected to be completed within  
6 budget.

### 7 **3.1.7 Highway 29 and Hudson's Hope Shoreline Protection Berm**

8 The creation of the Site C reservoir requires realignment of six segments of  
9 Highway 29 totalling approximately 32 kilometres. The scope of the highway  
10 realignment includes relocation of existing 25 kV distribution lines adjacent to the  
11 highway and the decommissioning of approximately 30 kilometres of the existing  
12 highway. BC Hydro is working with the Ministry of Transportation and Infrastructure  
13 on Highway 29 construction.

14 The Highway 29 sub-project also includes the construction of a shoreline protection  
15 berm within the District of Hudson's Hope to protect against bank erosion due to  
16 reservoir wind waves and water table rise, and the development and operation of the  
17 Portage Mountain Quarry, which will supply riprap and filter materials for highway  
18 and berm construction.

19 The permanent highway realignment is planned to be completed by summer 2023 to  
20 ensure the highway remains accessible once the reservoir is inundated and the dam  
21 is operational.

22 The Highway 29 sub-project is divided into the following components:

- 23 • Cache Creek highway realignment and bridge;
- 24 • Halfway River highway realignment and bridge;
- 25 • Farrell Creek East highway realignment;

- 
- 1 • Farrell Creek highway realignment and bridge;
  - 2 • Dry Creek highway realignment and bridge;
  - 3 • Lynx Creek highway realignment and bridge;
  - 4 • Portage Mountain Quarry development and operation; and
  - 5 • Hudson's Hope shoreline protection berm.

6 The following reflects progress to March 31, 2022:

7 ***Cache Creek***

8 The Cache Creek highway segment has been divided into the Cache Creek East  
9 (8.6 kilometres) and Cache Creek West (4.1 kilometres) segments.

10 ***Cache Creek East***

11 Construction continued on the Cache Creek East segment during the reporting  
12 period. At the end of the reporting period, the bridge foundation was 100% complete  
13 and the bridge steel girders were 100% complete. Overall, construction on this  
14 segment was 68% complete at the end of the reporting period.

15 ***Cache Creek West***

16 Construction of the Cache Creek West segment was completed in August 2020.

17 ***Halfway River***

18 The Halfway River segment includes the realignment of 3.7 kilometres of highway  
19 and the construction of a new one-kilometre long bridge crossing the Halfway River,  
20 approximately 500 metres north of the current structure.

21 There was no activity on the segment during the reporting period as the site was  
22 shut down for the winter.

1 ***Farrell Creek East***

2 The Farrell Creek East segment includes the realignment of 8.4 kilometres of  
3 highway. Geotechnical studies in 2019 concluded that 5.7 kilometres of this segment  
4 could be removed from the scope of work and monitored following the creation of the  
5 Site C reservoir, reducing the length of Farrell Creek East realignment work to  
6 2.7 kilometres.

7 There was no activity on this segment during the reporting period as the site was  
8 shut down for the winter.

9 ***Farrell Creek***

10 The Farrell Creek segment includes the realignment of 1.9 kilometres of highway,  
11 including the construction of a new 411-metre-long bridge.

12 At the end of the reporting period, the contractor had completed 100% of the  
13 concrete bridge and bridge abutment foundations and 85% of the bridge steel girder  
14 installations. Overall, construction on this segment was 68% complete at the end of  
15 the reporting period.

16 ***Dry Creek***

17 The Dry Creek segment includes the realignment of 1.4 kilometres of highway,  
18 including the construction of a new 192-metre-long bridge.

19 There was no activity on this segment during the reporting period as the site was  
20 shut down for the winter.

21 ***Lynx Creek***

22 The Lynx Creek segment includes the realignment of 9.1 kilometres of highway and  
23 the construction of a 169-metre-long bridge.

---

1 During the reporting period the Lynx Creek contractor remobilized to site following  
2 the seasonal shutdown and resumed bridge and grading work. At the end of the  
3 reporting period, the Lynx Creek work was 56% complete.

4 ***Portage Mountain Quarry***

5 Portage Mountain Quarry supplies riprap and berm filter materials for various  
6 segments of the Highway 29 realignment and the construction of the shoreline  
7 protection berm in the District of Hudson's Hope.

8 All production of riprap for Highway 29 and the Hudson's Hope berm was completed  
9 and focus is now on the development and implementation of quarry reclamation.

10 ***Hudson's Hope Shoreline Protection Berm***

11 The Hudson's Hope shoreline protection scope of work includes a 2.6 kilometre  
12 shoreline protection berm along the Peace River that will protect the slopes adjacent  
13 to the town of Hudson's Hope from shoreline erosion due to impacts from the Site C  
14 reservoir.

15 As of the end of the reporting period, the contractor had completed 100% of the  
16 berm stripping and vegetation clearing, placement of 96% of 70 kilogram riprap, 82%  
17 of 250 kilogram riprap as well as 80% of berm filter production and placement. The  
18 slope above the berm experienced some small, localized sloughing, which has been  
19 assessed and stabilized and communicated to the District of Hudson's Hope. The  
20 decommissioning of the Hudson's Hope water intake was 100% complete.

21 Construction of the Hudson's Hope shoreline protection berm is on schedule for  
22 completion in July 2022.

23 ***Highway 29 Decommissioning***

24 Procurement of the Highway 29 decommissioning work was issued in  
25 November 2021 and is expected to be awarded in 2022.

---

1    **3.1.8        Reservoir**

2    The reservoir clearing scope of work is divided into two main regions:

- 3    •    Lower reservoir, Moberly River drainage and eastern reservoir including Cache  
4        Creek drainage; and
- 5    •    Middle reservoir including Halfway River drainage and western reservoir.

6    Clearing in the lower reservoir, Moberly River drainage, eastern reservoir including  
7    Cache Creek drainage and middle reservoir up to Halfway River was required to  
8    support river diversion. All other clearing is scheduled for completion by  
9    summer 2023.

10   The following reflects progress to March 31, 2022:

11   **Lower Reservoir, Moberly River Drainage and Eastern Reservoir including**  
12   **Cache Creek Drainage**

13   All clearing and burning activities are complete for these areas. Progress for this  
14   quarter included minor waste wood disposal on the north bank of the Peace River  
15   and nearby islands between the dam site and Cache Creek.

16   **Middle Reservoir, Halfway River Drainage and Western Reservoir**

17   Clearing activities in the Western Reservoir, including burning of waste wood,  
18   continued throughout the reporting period. Works included continuing to clear the  
19   two new contract areas and removing trees that were outstanding from last season  
20   (e.g., wildlife buffers). By March 31, 2022, clearing was substantially complete,  
21   though some helicopter waste wood piling, burning and road deactivation activities  
22   remain. These activities are planned to be completed next fall/winter.

23   Planning for new clearing contract packages for Watson Slough and a final reservoir  
24   sweep for the 2022/2023 clearing season began during the reporting period.



---

1 The 2022/2023 clearing season will contain approximately 100 hectares of clearing  
2 and will be direct award contracts to First Nations-designated businesses.

### 3 ***Other Reservoir Work***

4 The scope of other reservoir work includes infrastructure relocations as well as  
5 environmental mitigation and enhancements works, which are required as part of  
6 reservoir filling.

7 BC Hydro's existing 1L364 transmission line crossing of the Halfway River drainage  
8 needs to be relocated prior to inundation. Construction of the pole foundations  
9 occurred during the reporting period. Minor foundation construction activities remain  
10 and are scheduled for early summer 2022. Pole fabrication is complete, and the  
11 installation and overhead stringing is planned for late summer/fall 2022.

12 The construction of one fish habitat site situated within the Western Reservoir  
13 occurred as part of the clearing activities as it was located within the work area. The  
14 procurement for the two remaining fish habitat sites began within the reporting  
15 period. Construction of a spawning shoal in the Western Reservoir is scheduled for  
16 summer 2022 and the construction of shallow water habitat in the Eastern Reservoir  
17 is scheduled for fall/winter 2022.

## 18 **3.2 Engineering**

19 The Site C engineering team is responsible for defining the Project's design  
20 requirements, preparing the Project designs and contract specifications, and  
21 ensuring the safety and quality of the assets. The team consists of in-house design  
22 specialists from BC Hydro and a range of external consultants from engineering  
23 firms who are responsible for the various design components.

24 Through the reporting period, substantial effort was given to engineering supervision  
25 at the construction site for both the main civil works and the generating station and  
26 spillways civil works contracts, as well as advancing the selection, design and

---

1 construction of required foundation enhancements to the structures on the right  
2 bank.

### 3 **3.2.1 Main Civil Works**

4 Support for the main civil works contract continued during the reporting period  
5 supporting excavations, foundation mapping, dam fill placements, grouting, and  
6 instrumentation reading interpretation. Dam fill placements finished for the 2021  
7 season in October 2021, with the placement of till and filters in the core trench  
8 reaching an elevation of 410 metres. Grouting of the right and left abutments as well  
9 as excavation of the approach channel and placement of Zone 8 materials between  
10 the main dam upstream shell and upstream cofferdam continued in the first quarter  
11 of 2022. Instrumentation monitoring in the reporting period has indicated positive  
12 results with respect to dam stability and has confirmed that the dam foundation is  
13 responding to dam fill placement as predicted.

14 Detailed geological mapping of the excavations will continue in the approach  
15 channel in the next reporting period as excavations shift to this work front. This  
16 geological information will continue to be used to update the design parameters for  
17 the site geology and foundations.

### 18 **3.2.2 Right Bank Foundation Enhancements**

19 During the reporting period, value engineering activities continued in support of  
20 improvements to the design of the approach channel. Work included advancing the  
21 design of the channel's lining, drainage, and additional instrumentation.

22 BC Hydro continued to engage the independent dam experts, Technical Advisory  
23 Board and other subject matter experts to provide oversight of activities associated  
24 with the design of the foundation enhancements and construction of the Project.  
25 Refer to section [3.2.7](#) for a summary of the Technical Advisory Board meetings and

---

1 [Appendix E](#) for the report issued by the independent dam experts during this  
2 reporting period.

### 3 **3.2.3 Large Cranes, Hydromechanical and Turbines and Generators**

4 Engineering support to construction, manufacturing and vendor submittal reviews  
5 and integration, continued throughout the reporting period for the large cranes,  
6 hydromechanical equipment and turbines and generators contracts.

### 7 **3.2.4 Generating Station and Spillways, Balance of Plant and Equipment** 8 **Supply**

9 During the reporting period, work focused on the production of record drawings for  
10 the powerhouse, along with supporting construction with review of submittals for the  
11 powerhouse, intakes, penstocks, and spillways.

12 For the balance of plant scope of work, the engineering team continued to support  
13 the procurement process for the permanent upstream fishway, fire detection and  
14 protection and heating, ventilation, and air conditioning request for proposal  
15 packages through responding to requests for information, proposal evaluations,  
16 negotiations and other requests. Work also continued on preparation and issuance  
17 of the issued-for-construction drawings for the balance of plant mechanical,  
18 electrical, and permanent upstream fishway contract packages and support to  
19 construction activities under these contracts including review of the technical  
20 submittals and contractor design drawings. The balance of plant team also  
21 continued to support the review of the technical submittals and design drawings,  
22 factory acceptance testing, and virtual factory visits for the seven outstanding  
23 equipment supply contracts, including the generator terminal equipment, generator  
24 circuit breakers, generator step-up transformers, AC station service, DC station  
25 service, 500 kV motor-operated disconnects, and diesel generators contracts.

26 Engineering design and fabrication continued to be advanced on the protection and  
27 control systems and integrated testing is also progressing on fabricated equipment.

---

1 Overall, the detailed engineering on the generating station and spillways is  
2 complete. This excludes the foundation enhancements design, for which the detailed  
3 engineering is approximately 90% complete.

#### 4 **3.2.5 Transmission**

5 During the reporting period, engineering support was provided to complete  
6 substation and transmission line record drawings and the powerhouse transmission  
7 line issued-for-construction drawings for the three transmission lines that will  
8 connect the Site C substation to the Site C powerhouse.

#### 9 **3.2.6 Highway 29**

10 The issued for tender design was completed for the highway decommissioning work  
11 and the Halfway River boat launch intersection. Engineering support is being  
12 provided to the various highway segments and the Hudson's Hope berm as required  
13 to progress construction activities.

#### 14 **3.2.7 Technical Advisory Board**

15 A series of video conferences occurred from January to March 2022. There were no  
16 reports issued by the Technical Advisory Board during the reporting period. Refer to  
17 [Appendix E](#) for the report issued by the independent dam experts in February 2022.

#### 18 **3.3 Quality Management**

19 The Project has a quality management plan that outlines activities to ensure  
20 materials, equipment and the constructed works meet contract quality requirements.  
21 The plan identifies resources and procedures necessary for achieving the quality  
22 objectives, roles and responsibilities, and is the framework document for the quality  
23 management program.

- 
- 1 During the reporting period, the Project team continued its activities to support the  
2 Project quality plan, including:
- 3 1. Ongoing meetings with the quality management teams of key manufacturers;
  - 4 2. Ongoing meetings with the quality management teams of the site contractors to  
5 address quality issues;
  - 6 3. Performing quality audits of the site contractors; and
  - 7 4. Continuing with monthly quality performance indicator assessments for the  
8 engineering, manufacturing and construction activities across each sub-project.

### 9 **3.3.1 Quality Nonconformance Management**

10 The identifying and reporting of nonconformances is an important part of quality  
11 management on construction projects like Site C.

12 The number of nonconformances can vary through the different phases of the  
13 Project and will fluctuate depending on the amount and type of work underway, the  
14 number of contractors on site, and the number of work locations.

15 The Project team continues to track and manage quality nonconformances. [Table 5](#)  
16 summarizes quality nonconformity instances during the reporting period.

1  
2  
3

**Table 5      Quality Management Nonconformity  
 Report (NCRs) Metrics Reporting Period  
 – January 2022 to March 2022**

Contract	NCRs Reported January 1, 2022 to March 31, 2022	NCRs Closed January 1, 2022 to March 31, 2022	NCRs Reported as of March 31, 2022	NCRs Closed as of March 31, 2022	NCRs Open as of March 31, 2022
Main Civil Works	15	26	1,980	1,926	54
Turbines and Generators (total = manufacturing + installation)	51 (=25+26)	55 (=28+27)	708 (=554+154)	609 (=487+122)	99 (=67+32)
Generating Station and Spillways Civil Works	147	133	1,104	1,021	83
Large Cranes	0	1	27	27	0
Hydromechanical Equipment	3	2	42	41	1
Transmission	3	1	119	116	3

4 BC Hydro’s ability to travel to participate in equipment inspections and final  
 5 acceptance tests continues to be restricted due to the COVID-19 pandemic. As part  
 6 of the ongoing measures to mitigate the quality risks associated with these  
 7 restrictions, BC Hydro continues to meet with contractors in affected areas to plan  
 8 upcoming inspections and to coordinate with local quality assurance representatives.  
 9 For critical components, such as the turbines and generators, hydromechanical  
 10 equipment and electrical equipment, BC Hydro continues to have local inspectors  
 11 maintain a regular presence in the manufacturing facilities to perform quality  
 12 surveillance, participate in quality witness points and hold points, and issue field  
 13 reports. With the implementation of these measures, BC Hydro continues to ensure  
 14 that quality requirements are satisfied prior to equipment being shipped.

15 During the reporting period, there were no significant quality issues to report on the  
 16 main civil works sub-project as work generally slowed down due to winter conditions.  
 17 The main civil works contractor focused its efforts on planning its inspection and

1 testing resources for when the main dam construction resumes in spring 2022.  
2 BC Hydro and the contractor continue to meet weekly to discuss and resolve open  
3 nonconformity reports as well as discuss broader topics related to the contractor's  
4 quality performance.

5 The quality of the constructed works in the generating station and spillways and  
6 intake structures continues to be good. BC Hydro continues to meet with the  
7 contractor daily to discuss the thermal control performance of concrete placements  
8 under cure, and to push for timely corrective actions when excursions are noted.  
9 BC Hydro notes that during the reporting period, the thermal control performance of  
10 the contractor was generally good. The quality of the penstock welding continues to  
11 be good and Powertech Labs remains onsite to assist with BC Hydro's quality  
12 assurance program. The penstock coating operations are now underway and  
13 specialists from Powertech Labs are onsite to assist BC Hydro with the quality  
14 assurance activities for the preparation and application activities.

15 Following the failed hydrostatic pressure test of the Unit 1 penstock flexible coupling  
16 in November 2021, the generating station and spillways civil works contractor and its  
17 flexible coupling supplier have determined that a re-design of the coupling is  
18 required. Engineering work by the contractor is underway and regular meetings are  
19 held with BC Hydro to provide updates on progress. BC Hydro and the contractor  
20 continue to meet weekly to discuss and resolve open nonconformity reports as well  
21 as discuss broader topics related to the contractor's quality performance.

22 For the turbines and generators contract, the quality of the components  
23 manufactured as of this reporting period continues to be good. While the overall  
24 quality of the turbine embedded parts installation and welding work at the site  
25 continues to be good, the contractor has had recent challenges during the Unit 3  
26 spiral case pressure test with the temporary sealing elements between the stay ring  
27 and the stay ring bulkheads. Investigations are ongoing into the root cause and

---

1 corrective actions. BC Hydro continues to meet with the contractor on a weekly basis  
2 to discuss upcoming inspections, quality issues and the overall quality assurance  
3 program.

4 In January 2022, BC Hydro awarded two contracts to provide civil, electrical and  
5 mechanical quality assurance personnel at the site to support BC Hydro's resident  
6 engineering team with quality assurance activities on each of the major sub-projects.  
7 Onboarding of personnel under these contracts is ongoing.

### 8 **3.4 Assets In-Service**

9 Prior to the first generating unit coming into service, there are several construction  
10 activities that need to be substantially completed both on the dam site and off the  
11 dam site.

12 The first generating unit is scheduled to be in-service approximately one year before  
13 the sixth and final generating unit goes into service. Before the first generating unit is  
14 put into service, diversion tunnel conversion must be completed to allow for reservoir  
15 filling. In order to complete the diversion tunnel conversion and proceed with  
16 reservoir filling, each of the following key construction activities on the dam site must  
17 be substantially complete:

- 18 • Completing the earthfill dam, approach channel, powerhouse and spillways;
- 19 • Having the first generating unit ready for commissioning;
- 20 • Connecting the powerhouse to the substation via transmission lines;
- 21 • Removing the right bank cofferdam; and
- 22 • Watering up the powerhouse and spillways tailraces.

23 Activities required to be completed off the dam site include clearing the reservoir,  
24 realignment of Highway 29, and the Hudson's Hope shoreline protection berm.



1 Before all major pieces of equipment and assets are placed into service on the  
2 Project, inspecting, testing, and commissioning activities are completed to ensure  
3 that all components are fit for service and safe to transition to operations.

4 The pre-commissioning testing includes testing of individual pieces of equipment.  
5 The offline testing leads up to the signing of a Commissioning Notice to Energize,  
6 which states that the asset is safe to connect to the BC Hydro grid to commence the  
7 online testing. At the conclusion of the online testing, the signing of a Commissioning  
8 Notice to Operate formalizes the handover of the asset to the BC Hydro Operations  
9 group to operate. The commissioning process undertaken for the earthfill dam and  
10 associated assets will form part of the comprehensive dam safety and reservoir  
11 inundation plan.

12 Once assets are placed in-service, BC Hydro Operations is responsible for the  
13 long-term operations and maintenance of the equipment and assets.

14 As of March 31, 2022 the following permanent assets have been placed into service  
15 on the Project:

- 16 • Site C substation;
- 17 • 500 kV gas-insulated switchgear expansion at the Peace Canyon substation;  
18 and
- 19 • Two new 500 kV transmission lines that connect Site C to the Peace Canyon  
20 generating station.

## 4 Project Schedule

### 4.1 Project In-Service Dates

In June 2021, Treasury Board approved the revised Project in-service date of 2025, which was announced in February 2021. The Project’s revised schedule reflects the delays and impacts of the COVID-19 pandemic.

BC Hydro is currently on track to achieve the approved in-service date; however, BC Hydro continues to actively monitor and assess risks with potential cost, schedule, and scope implications, including the continuation of the COVID-19 pandemic; commercial negotiations with contractors; design changes due to unknown field conditions; the availability of skilled craft workers; and obtaining remaining authorizations for the completion of the Project.

BC Hydro and Site C contractors continue to schedule work and explore strategies to complete work on the Project delayed by the COVID-19 pandemic as efficiently as possible.

[Table 6](#) shows the status of key Project milestones in relation to the approved in-service date of 2025.

**Table 6 In-Service Dates**

Description	In-Service Dates based on Approved Budget and Schedule (June 2021) <sup>11</sup>	Status
5L5 500 kV transmission line	October 2020	Complete
Site C substation	October 2020	Complete
5L6 500 kV transmission line	July 2023	Complete
Unit 1 (first power)	December 2024	On track
Unit 2	February 2025	On track
Unit 3	May 2025	On track
Unit 4	July 2025	On track
Unit 5	September 2025	On track
Unit 6	November 2025	On track

<sup>11</sup> In-service dates based on Treasury Board’s approval of the revised budget in June 2021.

---

## 5 Project Governance, Costs and Financing, and Risk

### 5.1 Project Governance

During the reporting period, activities supporting Project governance included:

- The Project Assurance Board continued to meet monthly to provide oversight to ensure that the Project can successfully meet cost, schedule and scope and that risks to these objectives are appropriately identified, managed and reported on an ongoing basis.
- The commercial sub-committee of the Project Assurance Board continued to meet monthly to provide oversight on schedule, cost reporting, claims management, commercial strategy and other commercial matters.
- The Technical Advisory Board continued to provide technical expertise and guidance and support to the Project team.
- EY Canada continued to provide independent oversight for the Project, including budget oversight, schedule and commercial management evaluation and risk assessment analysis.
- BC Hydro and EY Canada worked collaboratively to complete the quarterly update of the cost risk analysis and schedule risk analysis for the Project.
- Special advisor Peter Milburn continues to work with the Project to review that his recommendations, which have been implemented, continue to be sustained.

### 5.2 Project Budget Summary

With the Project approximately 60% complete, BC Hydro continues to actively manage potential cost, schedule and scope risks.

As of March 31, 2022, the life-to-date actual costs are \$8.8 billion, which results in an estimated \$7.2 billion of remaining costs. The Project remains on track to be completed within the \$16 billion budget and meet the Project in-service date in 2025.

1 **5.3 Project Expenditure Summary**

2 The Project Budget in [Table 7](#) reflects the Project budget of \$16 billion approved in  
 3 June 2021 by key work area, life-to-date actual expenditures to March 31, 2022, and  
 4 the remaining budget.

5 **Table 7 Project Budget by Key Work Area**  
 6 **(\$ million)**

Description	Project Budget <sup>12</sup>	Actuals, Life-to-Date (as of March 31, 2022)	Remaining Budget (as of March 31, 2022)
Dam, Power Facilities and Associated Structures and Transmission <sup>13</sup>	8,258	4,923	3,335
Offsite Works, Direct Construction Supervision and Site Services <sup>14</sup>	2,895	1,774	1,121
<b>Total Direct Construction Cost</b>	<b>11,153</b>	<b>6,697</b>	<b>4,456</b>
Indirect Costs <sup>15</sup>	2,082	1,214	868
<b>Total Construction and Indirect Costs</b>	<b>13,235</b>	<b>7,911</b>	<b>5,324</b>
Interest During Construction and Contingency	2,765	898	1,867
<b>Total</b>	<b>16,000</b>	<b>8,809</b>	<b>7,191</b>

7 [Table 8](#) provides a summary of the approved total Project budget, the current  
 8 forecasts, and related variances. The table also presents the cumulative plan and  
 9 actual costs to March 31, 2022 and the related variances.

<sup>12</sup> The total Project budget was approved in June 2021 by Treasury Board.

<sup>13</sup> Key items included are river diversion infrastructure, earthfill dam and related works, spillways, powerhouse, generation equipment and transmission and substation work.

<sup>14</sup> Key items included are highway re-alignment and reservoir related work, direct construction supervision, and site services such as worker accommodation.

<sup>15</sup> Key items included are mitigation and compensation programs, development and regulatory costs, project management, engineering and other support services such as Project controls, contracts management, environmental, and Indigenous relations.

1  
2  
3  
4

**Table 8 Total Project Budget Compared to Forecast Amounts to Completion and Life-to-Date Plan Compared to Actuals to March 31, 2022 (\$ million Nominal)**

Description	Total Project			Life-to-Date (LTD) to March 31, 2022		
	Budget	Forecast to Completion	Variance	Plan	Actual	Variance
Total Construction & Indirect Costs	13,235	13,235	0	8,949	7,911	1,038
Interest During Construction and contingency	2,765	2,765	0	1,082	898	184
<b>Total</b>	<b>16,000</b>	<b>16,000</b>	<b>0</b>	<b>10,031</b>	<b>8,809</b>	<b>1,222</b>

5 Details of the variances between actual and plan are in [Appendix H](#).  
 6 [Table 9](#) provides a Fiscal 2022 year-to-date (YTD) summary as of March 31, 2022,  
 7 for the plan, actual cost and related variance based on the 2021/22  
 8 to 2023/24 Service Plan.

9  
10  
11

**Table 9 2021/22 to 2023/24 Service Plan Compared to Actuals to March 31, 2022 (\$ million Nominal)**

Description	2021/22 to 2023/24 Service Plan (March 31, 2022)	Actuals, YTD (March 31, 2022)	Variance
Total Project	3,151	1,942	1,209

12 The Project expenditures were lower than planned as a result of the Fiscal 2022  
 13 plan being set while the new Project Budget was still being finalized (i.e., preliminary  
 14 annual cashflow estimates) and timing differences for certain Project areas. The  
 15 Site C Project cost forecast remains within the approved budget of \$16 billion and  
 16 the Project full in-service date of calendar 2025, as approved in June 2021.

17 Details of the variances between actual and plan are in [Appendix H](#).

---

1     **5.4           Site C Project Financing**

2     Most of BC Hydro’s capital projects, including the Site C Project, are debt financed.  
3     The Site C Project costs are included as part of BC Hydro’s overall borrowing and  
4     included in the Province of British Columbia’s budget and fiscal plan. The debt and  
5     related interest costs are managed corporately by BC Hydro.

6     **5.5           Material Project Risks and Opportunities**

7     Material project risks and opportunities are identified and reviewed by BC Hydro  
8     management and the Project Assurance Board on an ongoing basis. Project risks  
9     are uncertain events that, if they occur, could result in a negative impact or loss to a  
10    project. Similarly, opportunities are uncertain events that, if they occur, could result  
11    in a positive impact, or benefit, to a project.

12    As the Project progresses through implementation phase, the Project risks and  
13    opportunities will continue to evolve.

14    In response to recommendations from the independent review of the Project by  
15    Mr. Milburn, the criteria for selecting those risks and opportunities to include in  
16    internal and external reporting were updated, to include both objective and  
17    subjective measures, and these criteria, have been utilized to select the risks and  
18    opportunities included in the list below.<sup>16</sup>

---

<sup>16</sup> The list does not include risks that are subject to confidentiality obligations or solicitor-client privilege, or that disclose commercially sensitive information relating to matters that are currently outstanding, including procurements and negotiations that are in progress at the time of this report, the disclosure of which would be harmful to BC Hydro’s commercial interests.

1 Refer to [Table 10](#) and refer to [Table 11](#) for a list of the material Project opportunities  
 2 as of March 31, 2022.

3 **Table 10 Material Project Risks**

Risk Description	Impact and Response Plan Summary
Risk that COVID-19 event impacts continuation of construction activities at site or in Vancouver.	<p><b>Impact:</b> BC Hydro and contractors do not have access to the required labour for daily construction and Project management activities. BC Hydro and contractor costs increase to respond to COVID-19 and schedule delay impacts; camp capacity reduction and/or shutdown due to COVID-19 outbreaks.</p> <p><b>Response:</b> Minimize non-essential travel to site. Screen workers before they travel to site and at site before entry; implemented camp mitigation measures (additional cleaning, closed cafeteria self-serve stations, establish isolation wings); put in place BC Hydro and contractor worker proof of vaccination policies and protection exposure protocols and plans.</p>
Risk that the Project contractors cannot attract and retain sufficient skilled craft workers.	<p><b>Impact:</b> Contractors may not be able to adequately source, supply, attract, and retain sufficient project labour due to workforce demographics, increased competition for labour from other major projects, the requirement for specialized workers, and the effects of COVID-19. This may result in potential impacts to schedule, safety, productivity and cost.</p> <p><b>Response:</b> Contractors provide labour sourcing and supply plans, provide advance notice of foreign workers, and participate in local job fairs. BC Hydro encourages and facilitates capacity building initiatives and monitors employee turnover rates and labour conditions on other projects.</p>
Risk of contractor claims.	<p><b>Impact:</b> Increased construction management and contract management effort required to respond to and investigate claims; settlement of claims may result in increased costs.</p> <p><b>Response:</b> Ensure sufficient commercial management resources in place, proactively resolve claims as received, and ensure commercial management procedures are in place and are being followed.</p>
Risk of a safety incident resulting in a fatality or disabling injury.	<p><b>Impact:</b> Serious worker injury or fatality; project delays and associated costs.</p> <p><b>Response:</b> Continue with BC Hydro and contractor safety steering committee to address shared safety issues and opportunities; BC Hydro and contractors have implemented safety cultural leadership training; increase BC Hydro executive involvement and engagement with site safety leadership; regularly hold on-site safety conferences; continue to include safety in BC Hydro and contractor onboarding orientations; and continue to promote a strong safety culture.</p>
Risk of erosion along the outlet channel.	<p><b>Impact:</b> Cost of remediation; schedule delay and potential generation flow restriction on G.M. Shrum and Peace Canyon generation stations.</p> <p><b>Response:</b> Complete both temporary and permanent solutions to prevent erosion. Monitor outlet area for any signs of erosion.</p>

Risk Description	Impact and Response Plan Summary
Risk of right bank foundation enhancement interface conflicts.	<b>Impact:</b> Existing contractors' scopes of work and schedule impacted by potential new right bank foundation enhancements contractor interfaces. <b>Response:</b> Rely on change schedule terms of existing contracts to proceed with change orders for the right bank foundation enhancements work scope.
Risk that regulatory approvals are not available by the date required for construction.	<b>Impact:</b> Schedule delay to the Project while regulatory approvals are acquired, and Project cost increases. <b>Response:</b> Ongoing engagement with contractors, regulators, and First Nations.
Indigenous Nations burial site management and community support take longer than planned	<b>Impact:</b> Schedule delays and/or cost implications to recover schedule, and obtain necessary regulatory approvals. <b>Plan:</b> Work closely with affected Indigenous Nations to develop and implement appropriate burial site management options. Ensure sufficient amount of time, including schedule float, is available in the Project schedule.
Risk of tunnel conversion delay due to constructability, condition, safety or operational issues.	<b>Impact:</b> Schedule delay, Project cost increases; damage to structure requiring repairs, and acceleration needed to recover. <b>Plan:</b> Continue implementation of operations, maintenance, and surveillance programs to ensure successful installation of the diversion outlet stoplogs. Conduct joint detailed constructability and planning exercises with the contractor, continuously monitor the performance of the diversion tunnels, complete inspections of accessible tunnel areas prior to tunnel conversion. Work jointly with contractor and WorkSafeBC to ensure all hazards and mitigations have been identified and executed. Develop and execute process with BC Hydro Operations team to condition the upstream facilities to be ready to support the conversion works.
Risk that the Project compensate contractors for new sick leave pay requirements for contractor's craft labour.	<b>Impact:</b> BC Hydro compensates contractors for the new provincial sick leave pay requirement under the B.C. <i>Employment Standards Act</i> . <b>Plan:</b> BC Hydro ensure contractors have a sick leave policy or attendance management plan in place to monitor employee sick days. If any worker (craft or non-craft) already receives sick leave that meets or exceeds this benefit, they are not eligible for this as an additional benefit.

1

**Table 11 Material Project Opportunities**

Opportunity Description	Impact and Response Plan Summary
Lower interest during construction due to timing of Project contingency expenditures.	<b>Impact:</b> Lower Project interest costs than the amount budgeted. <b>Response:</b> Monitor Project contingency expenditure timing. Where feasible, delay contingency expenditures.



## 6 Key Procurement and Contract Developments

### 6.1 Key Procurements

The Site C procurement approach was approved by the Board of Directors in June 2012 for the construction of the Project. The procurement approach defined the scope of the major contracts and their delivery models. The remaining procurements on the Project are summarized in [Table 12](#).

**Table 12 Remaining Major Project Contracts and Delivery Models**

Component	Contract	Procurement Model	Anticipated Timing
Reservoir/ Transmission Clearing	Multiple reservoir clearing contracts to be awarded over seven to eight years	Design-Bid-Build	Fifteen contracts completed (Reservoir 13, transmission two). Two remaining access and clearing packages are expected to be procured in 2022 or 2023.
Generating Station and Spillways	Balance of Plant – Architectural contract	Design-Bid-Build	Awarded in January 2022.
	Balance of Plant – Permanent upstream fishway and other structures	Design-Bid-Build	Awarded in January 2022.
	Balance of Plant – Fire detection and protection contract	Design-Build	Awarded in March 2022.
	Balance of Plant – Heating, ventilation and air conditioning contract	Design-Build	Awarded in March 2022.
Reclamation Program	Multiple seeding supply contracts and reclamation contracts to be awarded over three to four years	Design-Bid-Build	Under the pilot program <ul style="list-style-type: none"> <li>• three seeding supply contracts awarded; and</li> <li>• three reclamation contracts will be awarded in mid 2022.</li> </ul> For the full program <ul style="list-style-type: none"> <li>• packaging of work will be determined once the pilot program is completed in summer 2023.</li> </ul>

## 6.2 Major Construction Contracts Exceeding \$50 million

Since inception of the Project, 13 major construction contracts have been awarded that exceed \$50 million in value, as shown in [Table 13](#). The contract values reflect the current value including executed approved changes to the end of the reporting period.

All construction contracts have been procured and awarded in accordance with BC Hydro procurement policies.

**Table 13 Major Project Construction Contracts Awarded**

Contract	Contract Value at March 31, 2022 <sup>17</sup> (\$ million)	Contract Execution Date
Site Preparation: North Bank	60	July 2015
Worker Accommodation	677	September 2015
Main Civil Works	2,963	December 2015
Turbines and Generators	466	March 2016
Transmission and Clearing	93	October 2016
Quarry and Clearing	131	February 2017
Generating Station and Spillways Civil Works <sup>18</sup>	2,147	March 2018
Hydromechanical Equipment	70	April 2018
Transmission Line Construction	139	May 2018
Highway 29	378	October 2019
Balance of Plant Mechanical	71	July 2021
Balance of Plant Electrical (includes balance of plant architectural, HVAC, and fire detection and protection contracts)	222	September 2021
Balance of Plant Permanent Upstream Fishway and Other Structures	87	January 2022

<sup>17</sup> Contract value reflects the current value including executed change orders to the end of the reporting period.

<sup>18</sup> Includes some of the scope of work for the right bank foundation enhancements.

---

## 1    **6.3            Contracts Exceeding \$10 million**

2    For open contracts procured and awarded in excess of \$10 million, refer to  
3    [Appendix F](#).

## 4    **6.4            Contract Management**

### 5    **6.4.1        Material Changes to the Major Contracts**

6    The main civil works contract is a unit price contract and as such variations in  
7    quantities and design are expected over the term of the contract. Since contract  
8    award in December 2015, the main civil works contract value has increased by  
9    \$1.19 billion to reflect approved changes to March 31, 2022. This increase in  
10   contract value is primarily the result of a number of contract amendments since  
11   contract award in 2015, including three large contract amendments, the first in 2018,  
12   the second in 2020 and the third in 2021.

13   The generating station and spillways contract is also a unit price contract and, as  
14   such, variations in quantities and design are expected over the term of the contract.  
15   Since contract award in March 2018, the generating station and spillways contract  
16   value has increased by \$543 million to reflect approved changes to March 31, 2022.

17   Request for proposals procurement processes were conducted for the balance of  
18   plant heating, ventilation and air conditioning contract and the fire detection and  
19   protection contract. BC Hydro received proposals for both contracts from the same  
20   contractor who had previously been awarded the Electrical contract. In addition,  
21   BC Hydro received one other proposal for the fire detection and protection contract.  
22   Following evaluation, BC Hydro determined it would be more cost effective to  
23   combine the balance of plant heating, ventilation and air conditioning contract and  
24   the fire detection and protection contract with the existing balance of plant electrical  
25   contract. A \$65.2 million heating, ventilation and air conditioning and fire detection  
26   and protection amendment was issued to the contractor in March 2022. As a result  
27   of the scope additions, the Electrical contract has been restated in BC Hydro's

---

1 contract management systems to reflect a revised “initial” contract price for the  
2 combined electrical, architectural, fire detection and protection and heating,  
3 ventilation and air conditioning scopes and values.

4 The balance of plant permanent upstream fishway and other out structures contract  
5 was also awarded during the reporting period.

6 The worker accommodation contract is comprised of camp construction and camp  
7 operation and maintenance. A contract amendment was executed in January 2022  
8 via a change order to increase the contract value by \$108 million and cover a term  
9 extension of two years to December 2024 and related operating costs. Further  
10 changes valued at \$3 million were processed this reporting period mainly for  
11 COVID-19 rapid testing services.

## 12 **7 First Nations Consultation**

13 Pursuant to the Environmental Assessment Certificate and Federal Decision  
14 Statement, BC Hydro is required to consult with 13 Indigenous Nations with respect  
15 to the construction stage of the Project. This consultation includes the provision of  
16 information on construction activities, support for the permit review process, and  
17 review and implementation of mitigation, monitoring and management plans, and  
18 permit conditions.

19 Accommodation offers were originally extended to 10 First Nations communities.  
20 Seven agreements have been fully executed and are in various stages of  
21 implementation. Impact Benefits Agreements with McLeod Lake Indian Band, Doig  
22 River First Nation, Halfway River First Nation, Prophet River First Nation, and  
23 Saulteau First Nations, and Project Agreements with Dene Tha’ First Nation and  
24 Duncan’s First Nations have been publicly announced.

25 In February 2019, the Government of British Columbia, BC Hydro, West Moberly  
26 First Nations and Prophet River First Nation agreed to enter into confidential

1 discussions to seek alternatives to litigation related to the Site C Project. West  
2 Moberly First Nations withdrew from the discussions in August 2019 and filed an  
3 amended Notice of Civil Claim in September 2019. The Government of British  
4 Columbia and BC Hydro have since negotiated an agreement with Prophet River  
5 First Nation to settle this litigation, which was publicly announced in August 2020. As  
6 of January 21, 2022, the trial that was scheduled to begin in March 2022 for the  
7 treaty infringement claim filed by West Moberly First Nations in January 2018, as  
8 amended, has been adjourned. The parties to the litigation are continuing  
9 confidential discussions to seek to settle this litigation.

10 Engagement on Project construction activities has continued through regular Project  
11 update meetings with First Nations. The Environment Forum and Culture and  
12 Heritage Resource Committee have also continued to meet regularly, primarily  
13 through virtual means. Through the Environmental Forum, BC Hydro collaborates  
14 with Indigenous Nations on a number of Project-related environmental programs to  
15 combine traditional knowledge with western science. The Culture and Heritage  
16 Resource Committee has implemented a number of cultural recognition projects,  
17 such as a travelling exhibit, commemoration videos, a cultural, curation and  
18 archaeology training program, and signage at the Site C viewpoint describing the  
19 culture and history of Treaty 8 First Nations communities. The Committee has  
20 recently agreed to focus their efforts on a proposed Cultural Centre Development  
21 Project. The design and content for this facility are Indigenous led. This quarter,  
22 12 Nations participated in the Cultural Centre Working Group, and contributed to the  
23 visioning process to develop a conceptual design for the proposed Cultural Centre.  
24 A committee of Chiefs and Elders from the communities will make the final decision  
25 on a conceptual design, to facilitate a cost estimate and advance to the detailed  
26 design phase.

27 The Environment Forum met to discuss key topics including reservoir filling, highway  
28 construction updates, and Project reclamation planning. Participants also discussed

---

1 work on a multi-Nation project funded through the Site C Indigenous Traditional Use  
2 Fund to study ungulate crossings and corridors in the area of the future reservoir,  
3 and a habitat enhancement program.

4 Consultation is ongoing with impacted First Nations regarding options and site  
5 specific plans for the management of identified burial and cultural sites impacted by  
6 reservoir inundation, in particular in the Halfway River and Cache Creek Bear Flats  
7 areas. Based on consultation and field investigations undertaken by BC Hydro and  
8 Indigenous Nations, two burial sites were identified in the future reservoir area,  
9 which have been registered as heritage sites under the *Heritage Conservation Act*.  
10 BC Hydro is working closely with affected Nations to develop the most appropriate  
11 management options and any community support needs. BC Hydro will require  
12 permits from the Archaeology Branch under the *Heritage Conservation Act* prior to  
13 undertaking any activities that may impact the registered burial sites.

14 The cultural monitoring program continues with First Nations monitors observing  
15 Project construction at Highway 29 locations as well as environmental enhancement  
16 and mitigation programs. Due to COVID-19 safety measures, cultural monitors will  
17 not be on the dam site until further notice.

18 The Project's Cultural and Heritage Resources Committee met in March 2022 to  
19 discuss ongoing projects, including signage commemorating Indigenous history at  
20 the Site C viewpoint and planning for 13 artifact cases, which are being fabricated to  
21 store and display Indigenous communities artifacts that have been uncovered during  
22 Project construction.

23 BC Hydro continues to advance economic opportunities for Indigenous Nations  
24 through capacity building and procurement opportunities. Approximately \$618 million  
25 in Site C procurement opportunities have been awarded to Indigenous-designated  
26 companies since the beginning of the Project. Working on the Site C Project has  
27 helped Indigenous-designated businesses to build and solidify their reputations,

1 expand the scale of their operations, and develop new expertise to compete in the  
2 regional economy.

3 **8 Litigation**

4 The details of open proceedings as of March 31, 2022, are summarized in [Table 14](#).

5 **Table 14 Litigation Status Summary**

Description		Date
<b>B.C. Supreme Court: Treaty Infringement Claims</b>		
West Moberly First Nations	Civil claim filed.	January 15, 2018
	Injunction application filed.	January 31, 2018
	Injunction hearing date.	July 23 to August 3, 2018 and September 4 to 7, 2018
	Injunction denied (no appeal filed).	October 24, 2018
	Amended civil claim filed.	September 25, 2019
	Scheduled trial date.	Adjourned on January 21, 2022
<b>B.C. Supreme Court: Civil Claims</b>		
Building and Construction Trades Council	Civil claim filed.	March 2, 2015
	Response to claim filed.	April 10, 2015
	No steps have been taken in litigation that require a response from BC Hydro.	
Michael Acko, etal (residents of Old Fort community)	Civil claim filed.	January 18, 2021
	Application for particulars hearing date.	June 25, 2021
	Response to claim filed.	September 8, 2021

Description		Date
Allianz Global Risks US Insurance Company, et al	Civil claim filed.  Claim was filed by BC Hydro to preserve BC Hydro's rights to claim under Site C property insurance for losses related to left bank tension crack events	February 5, 2021
Allianz Global Risks US Insurance Company, et al	Civil claim filed.  Claim was filed by BC Hydro to preserve BC Hydro's rights to claim under Site C property insurance for losses related to rockfall event near a diversion tunnel inlet portal.	July 13, 2021
Vezer Industrial Professionals Canada Ltd.	Civil claim served	March 29, 2022
<b>B.C. Supreme Court: Civil Claims – Expropriation Act</b>		
Lloyd Stewart Bentley and Katheryn Lynn Bentley	Civil claim filed Response to claim filed	April 23, 2021 November 9, 2021
Joy Eileen Ross	Notices of claim filed to keep open plaintiffs' rights to claim further compensation under the <i>Expropriation Act</i> .  Further appraisal and other reports are required prior to commencing settlement negotiations.  No requirement for BC Hydro to file responses at this time.	July 22, 2019
Chipmunk Holding Ltd., <i>et al</i>		July 22, 2019
Samuel James Mahood and Judy Edith Mahood		July 22, 2019
Gordon Roy Kelly and Heather Marie Kelly		May 13, 2020
Kenneth Victor Boon and Arlene Lois Boon (aka Arleen Lois Boon)		January 15, 2021
Lois Caroline Bentley		January 15, 2021
Dale Alvin London and Clara Anne London		January 15, 2021
Carla Jane Salmond		January 15, 2021
Lloyd Stewart Bentley, <i>et al</i>		January 15, 2021
Hudson's Hope Historical Society		March 18, 2021
Hudson's Hope Holdings Ltd., Robert Edward Bach and Beverly Jean Bach		March 26, 2021
Butler Ridge Energy Services (2011) Ltd.		April 23, 2021
Gwen Lillian Johansson		August 19, 2021
Robert Edward Bach and Beverly Jean Bach	September 20, 2021	



---

## 1     **9           Permits and Government Agency Approvals**

### 2     **9.1          Background**

3     Before the Site C Project could start construction, an extensive environmental  
4     assessment process was undertaken, resulting in the issuance of the Provincial  
5     Environmental Assessment Certificate and the Federal Decision Statement in  
6     support of the Project. In addition, the Project is required to apply for multiple  
7     provincial permits, water licences, leaves to commence construction and federal  
8     authorizations. Timing of the application for these permits and authorizations is  
9     staged and aligned with the construction schedule, availability of detailed design  
10    information, and by Project component. Permitting approaches and requirements are  
11    also determined through regular meetings with regulatory agencies and are subject  
12    to change throughout the Project.

13   BC Hydro continues to be issued permits and authorizations in accordance with its  
14   construction timelines. As of March 31, 2022, 550 of the estimated 640 provincial  
15   and federal permits and authorizations required throughout the life of the Project had  
16   been obtained and are actively being managed. During the reporting period, the  
17   Project received the order-in-council temporarily excluding a designated quarry area  
18   (referred to as Area E) and the access road from the Agricultural Land Reserve for  
19   the purpose of supplying dam construction materials.

20   Multiple conditions are attached to each permit or authorization, which cover  
21   subjects such as air quality, water quality, fish and aquatics, wildlife, heritage, health  
22   and safety, construction environmental management and First Nations consultation.  
23   As of March 31, 2022, all required conditions and submissions have been met in  
24   accordance with the schedule and requirements of the conditions.

---

## 1    **9.2            Federal Authorizations**

2    Federal authorizations are required under the *Fisheries Act* (Fisheries and Oceans  
3    Canada) and the *Navigation Protection Act* (Transport Canada). All major federal  
4    authorizations for construction and operation of the Site C dam and reservoir were  
5    received in July 2016. As of March 31, 2022, one additional *Fisheries Act*  
6    authorization is anticipated for the temporary placement of fill material immediately  
7    downstream of the downstream cofferdam. Additional *Canadian Navigable Waters*  
8    *Act* (formerly *Navigation Protection Act*) approvals and notifications for discrete  
9    works in the reservoir (e.g., shoreline works, debris booms and Highway 29 bridges)  
10    are anticipated to be issued at the regional level. As of March 31, 2022, a total of  
11    114 federal approvals had been received and are actively being managed.  
12    Eighteen future approvals are planned.

## 13    **9.3            Provincial Permits**

14    Site C requires provincial permits primarily under the *Land Act*, *Water Sustainability*  
15    *Act*, *Forest Act*, *Wildlife Act*, *Heritage Conservation Act*, and *Mines Act*. These  
16    permits include investigative permits, licences to occupy land, water licence  
17    approvals, leaves to commence construction and leaves to construct, and licences  
18    to cut vegetation, among others.

19    As of March 31, 2022, 427 of the estimated 499 provincial permits and approvals  
20    that are required throughout the life of the Project had been obtained and are  
21    actively being managed. These include permits for the dam site area, worker  
22    accommodation, Highway 29 realignment, transmission line and eastern, middle,  
23    and western reservoir. Future provincial permits are being planned for the remainder  
24    of the generating station and spillways construction, fish habitat enhancement sites,  
25    reservoir filling and operations as well as decommissioning the existing Highway 29.

---

## 1    **9.4            Environmental Assessment Certificate**

2    Compliance with the Project conditions in the Environmental Assessment Certificate  
3    is regularly monitored, and evidence is collected by various federal and provincial  
4    regulatory agencies, the Independent Environmental Monitor, BC Hydro and  
5    contractors.

6    On March 16, 2021, BC Hydro submitted a draft Environmental Assessment  
7    Certificate amendment request to the Environmental Assessment Office regarding  
8    the use of haul trucks on a contingency basis to transport till material from  
9    85<sup>th</sup> Avenue Industrial Lands to the dam site area. Prior to submitting the final  
10   submission in June 2021, BC Hydro engaged with local governments, Indigenous  
11   Nations and local residents on the proposed activity and responded to concerns.  
12   Hauling will comply with all requirements for the use of public roadways. The  
13   amendment request is currently under review by the Environmental Assessment  
14   Office. Obtaining the amendment decision is behind schedule as it was intended to  
15   be in place prior to April 1, 2022, when the conveyor resumed operation.

16   On June 14, 2021, BC Hydro submitted a request to amend Condition 40 of the  
17   Environmental Assessment Certificate, proposing that BC Hydro amend one of  
18   three boat launch locations required by the Certificate from Cache Creek to a  
19   location close to Halfway River. The amendment request is currently under review  
20   by the Environmental Assessment Office. A decision on this amendment is expected  
21   in May/June 2022.

22   All amendments and amendment requests are posted on the Environmental  
23   Assessment Office website.

24   As with any large construction project, refinements to the design are expected.  
25   There are no material impacts to the cost of the Project as a result of the proposed  
26   amendment requests.

---

## 1 **10 Environment**

### 2 **10.1 Mitigation, Monitoring and Management Plans**

3 The Environmental Assessment Certificate and Federal Decision Statement  
4 conditions require the development of environmental management, mitigation and  
5 monitoring plans, as well as the submission of annual reports on some of these  
6 plans.

7 Focus remains on minimizing sediment and erosion across the dam site, care of  
8 water, including water that contacts potentially acid generating rock, hydrocarbon  
9 management and invasive weed control. Given the size of the Project and the length  
10 of construction, wildlife is becoming less wary of the site. As such, wildlife attractant  
11 management continues to be a focus.

12 Another focus during the reporting period was the transition of dam site potentially  
13 acid generating rock sources and contact water management as the site progressed  
14 bulk excavation of the approach channel.

15 Field monitoring for noise and dust continued in the Hudson's Hope area related to  
16 works within the berm and along the truck haul route, as needed; however, there  
17 were fewer dust and noise related public concerns over the same reporting period  
18 last year. Monitoring has not identified air quality or noise exceedances coming from  
19 the Site C works. The Site C Project team continues to monitor the area and work  
20 with inspectors from the Environmental Assessment Office.

21 BC Hydro is preparing for fish habitat enhancement works downstream of the dam  
22 site this season, within the main channel of the Peace River. As these works are  
23 closer to the Old Fort community, notification has been provided to the community  
24 and dust, noise and light monitoring will be initiated.

---

1 The Environmental Assessment Office completed one physical inspection during the  
2 quarter and issued four separate inspection reports from prior periods at the end of  
3 the prior quarter. Refer to section [10.2](#) for further information.

4 BC Hydro is advancing design works in response to an order from the Environmental  
5 Assessment Office requiring BC Hydro to repair ditch erosion within the Ministry of  
6 Transportation and Infrastructure’s ditch line along Old Fort Road and into BC Hydro  
7 lands.

8 BC Hydro is also engaged with the Environmental Assessment Office on issues  
9 pertaining to the Project’s overall approach to managing potentially acid generating  
10 rock, which is prevalent throughout the Peace Region, including at the dam site.

## 11 **10.2 Project Environmental Compliance**

12 During the reporting period, 11,280 environmental compliance inspections were  
13 completed by environmental professionals, with a compliant or partial compliant  
14 result of 97% across all contractors and works areas.

15 Between January and March 2022, BC Hydro responded to four separate  
16 Environmental Assessment Office inspection records (based on four inspections  
17 completed between August and December 2021). A further Environmental  
18 Assessment Office inspection and an Impact Assessment Agency of Canada  
19 inspection were completed. The regulators have yet to provide the resulting  
20 inspection records. BC Hydro expects to report on the inspection records in the next  
21 reporting period.

22 During the reporting period, the Project received an Environmental Assessment  
23 Office order directing repair of ditch erosion within the Ministry of Transportation and  
24 Infrastructure’s ditch line along Old Fort Road and into BC Hydro lands. Although the  
25 erosion originates outside the Project boundaries, the Environmental Assessment  
26 Office has directed BC Hydro to resolve the issue as it occurs on a portion of road

---

1 modified as a result of Project activities. BC Hydro is working with the Ministry of  
2 Transportation and Infrastructure to obtain approval to repair their ditch.

3 During the reporting period, the Project responded to a draft inspection record from  
4 the Environmental Assessment Office regarding the Project's approach to managing  
5 potentially acid generating rock. The Project submitted evidence of the management  
6 of potentially acid generating rock through a variety of industry-recognized practices  
7 developed by qualified environmental professionals. Additionally, the Project took  
8 action where localized improvements were warranted, such as improving  
9 containment direction ditching.

10 The Impact Assessment Agency of Canada inspection represented the first  
11 inspection by that agency in more than two years due to COVID-19 related travel  
12 restrictions.

### 13 **10.3 Environmental Compliance Inspections and Enforcement**

14 During the reporting period, the Independent Environmental Monitor performed more  
15 than 280 hours of inspections on the Project. Throughout the course of the onsite  
16 inspections, environmental compliance was focused on the following areas:

- 17 • Slope stabilization on the transmission line, immediately south of the  
18 substation. Works include slope stabilization, drainage controls and stability pile  
19 installations.
- 20 • Clearing works in the area along the southern bank across from the Hudson's  
21 Hope berm. This includes hand and machine falling, road building, and crossing  
22 construction.
- 23 • Merchantable wood removal from the island at the western end of the site. The  
24 import of riprap will be used for construction of fish habitat.
- 25 • Equipment spill/leak monitoring. BC Hydro continues to promptly identify the  
26 presence of leaks and spills on equipment and report the findings in daily logs.

---

1 Further actions to address issues include continuing to utilize spill pads and drip  
2 trays, and monitoring of equipment with appropriate storage and disposal.

3 On February 3, 2022, the Environmental Assessment Office issued a Section 53  
4 Order regarding erosion prevention and sediment control in front of the Gate B  
5 chain-up area within the Ministry of Transportation and Infrastructure’s ditch line  
6 along Old Fort Road and leading into BC Hydro lands. Although the issue falls within  
7 the Ministry of Transportation and Infrastructure’s mandate, BC Hydro is assuming  
8 responsibility to ensure it is addressed in order to comply with Environmental  
9 Assessment Office direction. The Site C Project team is working with the Ministry of  
10 Transportation and Infrastructure to obtain access permission and ensure adequate  
11 design.

12 The Site C Project team will continue to meet with provincial regulators to ensure  
13 ongoing focus and attention to the areas of most importance and concern for the  
14 regulators, and to proactively address any environmental or regulatory issues that  
15 may arise.

16 A recent inspection by the Environmental Assessment Office has continued to focus  
17 on care of water, hydrocarbon management, waste management and sediment and  
18 erosion management. The Environmental Assessment Office has included targeted  
19 focus on the management of potentially acid generating rock, which is prolific  
20 throughout the Peace Region and the Project areas. BC Hydro has a  
21 well-established potentially acid generating rock management plan that employs a  
22 variety of recognized techniques to identify, test, monitor and treat, if necessary,  
23 during construction. Any potentially acid generating rock sites located within the  
24 reservoir will be rendered inert once inundated. Any potentially acid generating rock  
25 sites remaining outside the reservoir post construction will be addressed through  
26 location-specific prescriptions provided by qualified environmental professionals.

---

1 During the reporting period, the Project responded to a draft inspection record from  
2 the Environmental Assessment Office regarding the Project's approach to managing  
3 potentially acid generating rock. The Project submitted evidence of the management  
4 of potentially acid generating rock through a variety of industry-recognized practices  
5 developed by qualified environmental professionals. Additionally, the Project took  
6 action where localized improvements were warranted, such as improving containment  
7 direction ditching.

8 The Site C Project team completed 11,280 environmental compliance inspections in  
9 the reporting period, with a compliant or partial compliant result of 97% across all  
10 contractors and works areas.

11 The Site C Project team continues to meet with provincial regulators bi-weekly to  
12 ensure ongoing focus and attention to the areas of most importance and concern for  
13 the regulators, and to proactively address any environmental or regulatory issues  
14 that may arise.

15 Additionally, the Project has engaged both an Independent Environmental Monitor  
16 and an Independent Engineer that report directly to provincial regulators. The  
17 Independent Environmental Monitor provides weekly reports that have also  
18 demonstrated substantial compliance across the Project while continuing to identify  
19 areas of focus for sediment and erosion control, water management and spill  
20 prevention. The Independent Engineer works directly with site personnel to  
21 proactively identify design issues that may impact the environment and develop  
22 mitigation plans to avoid or minimize impacts.

## 23 **10.4 Heritage**

24 In accordance with Environmental Assessment Certificate and Federal Decision  
25 Statement conditions, the Site C Heritage Resources Management Plan addresses  
26 the measures that will be used to mitigate the adverse effects of the Project on  
27 heritage resources.



---

1 During the reporting period, the heritage program focused on summarizing and  
2 reporting on work from prior reporting periods for pre-construction archaeological  
3 impact assessments at selected locations, as well as providing Project construction  
4 support.

### 5 **10.5 Temporary Fish Passage Facility**

6 The temporary fish passage facility was in winter shut-down mode during the  
7 reporting period. In 2021, the facility passed more than 2,400 fish from 11 different  
8 species. Fourteen mortalities were observed in 2021, representing 0.6% of all fish  
9 sorted in the facility; this figure is in-line with the anticipated levels of mortality during  
10 operations.

11 During the shut-down period a minor modification was made to the facility to improve  
12 its biological performance and another improvement is planned for next  
13 quarter. These improvements are based on lessons learned and observations from  
14 the 2021 operating year. The facility was preparing for the commencement of  
15 operations on April 1, 2022.

### 16 **10.6 Agricultural Mitigation and Compensation Plan Framework**

17 As part of the Site C Agricultural Mitigation and Compensation Plan, BC Hydro has  
18 established a \$20 million BC Hydro Peace Agricultural Compensation Fund to  
19 support agricultural production and related economic activity in the Peace Region.  
20 The fund is governed by a regional decision-making board made up of  
21 representatives from five regional agricultural organizations, the Peace River  
22 Regional District, three agricultural producer members-at-large and one Peace River  
23 Valley agricultural producer. Northern Development Initiative Trust is the fund  
24 administrator and manages the investment of the funds.

25 In March 2022, 19 Peace Region agricultural projects received over \$400,000 in  
26 funding through the BC Hydro Peace Agricultural Compensation Fund. More

1 than \$1.6 million had been distributed to 72 projects as of March 31, 2022. The  
2 fall 2022 grant intake will close on September 30, 2022, with application review to  
3 take place in November 2022.

4 **11 Employment and Training Initiatives and Building**  
5 **Capacity Initiatives**

6 **11.1 Labour**

7 Since the beginning of the Project, unions that have participated in the construction  
8 of Site C are listed in [Table 15](#).

9 **Table 15 Participating Unions**

Union
Construction Maintenance and Allied Workers (CMAW)
Christian Labour Association of Canada (CLAC), local 68
Canada West Construction Union (CWU)
Construction and Specialized workers Union (CSWU), local 1611
International Union of Operating Engineers (IUOE), local 115
Millwrights Union local 2736
Ironworkers, local 97
International Brotherhood of Electrical Workers (IBEW)
MoveUP, local 378
Pile Drivers Union, local 2404
Boilermakers, lodge 359
United Association of Journeymen & Apprentices of the Plumbing & Pipefitting Industry of the U.S. & Canada, local 170
Teamsters, local 213

10 In addition, ten unions affiliated with the BC Building Trades will be working on the  
11 installation of the turbines and generators.

12 The labour approach for the Site C balance of plant contracts is for the contractors to  
13 retain the Construction Labour Relations Association to enter into an agreement,

1 with the Bargaining Council of B.C. Building Trades Unions or another consortium of  
2 Building Trades Unions that covers an agreed set of labour requirements.

3 **11.2 Labour Update on Scaled Back Activities at Dam Site due to**  
4 **COVID-19 Pandemic**

5 BC Hydro continues to provide updates to key Project unions on site regarding  
6 information that is being shared with workers, including BC Hydro’s COVID-19 proof  
7 of vaccination policy, that came into effect on January 10, 2022.

8 The latest number of people in camp in isolation, and applicable Northern Health  
9 Orders, are available on the Site C website.

10 **11.3 Employment**

11 Contractors submit monthly workforce data electronically to BC Hydro. [Table 16](#)  
12 presents the monthly number of construction contractors, non-construction  
13 contractors, engineers, and Project team workers for this period. As with any  
14 construction project, the number of workers – and the proportion from any particular  
15 location – will vary month-to-month and also reflects the seasonal nature of  
16 construction work.

17 **Table 16 Site C Jobs Snapshot Reporting Period –**  
18 **January 2022 to March 2022**

Month	Number of B.C. Primary Residents <sup>19</sup>	Total Number of Workers <sup>20</sup>
January 2022	2,824	3,991
February 2022	2,917	4,153
March 2022	3,124	4,430

<sup>19</sup> Employment numbers provided by Site C contractors and consultants are subject to revision. Data not received by the Project deadline may not be included in the above numbers. Employment numbers are direct only and do not capture indirect or induced employment.

<sup>20</sup> Total workers include:


- Construction and non-construction contractors performing work on Site C dam site, transmission corridor, reservoir clearing area, public roadwork, worker accommodation and services.
- Engineers and Project team that is comprised of both onsite and offsite workers.
- The Project team, which includes BC Hydro construction management and other offsite personnel. An estimate is provided where possible if primary residence is not given.

1 In March 2022, there were 4,430 total workers on the Site C Project. Seventy-one%  
2 (3,124 workers) of the workforce was made up of residents of British Columbia,  
3 while 22% (798 workers) of the workforce lived in the Peace River Regional District.  
4 The onsite contractor workforce number also includes 12% women (447 workers)  
5 and 172 workers who are working for various contractors as apprentice carpenters,  
6 electricians, millwrights, ironworkers, mechanics, boilermakers and plumbers.

7 [Figure 2](#) shows the monthly Site C workforce over the period from March 1, 2021 to  
8 March 31, 2022. The *Industrial Projects Restart Order*, which limited workers  
9 returning to site in January and February 2021, continued to impact the construction  
10 and non-construction workforce during the reporting period.

1  
2

**Figure 2 Site C Workforce March 2021 to March 2022<sup>21</sup>**



3 **11.4 Training and Capacity Building Initiatives**

4 The Contractors Labour Committee, through its Indigenous labour subcommittee,  
5 continues to support Indigenous training, labour and employment on Site C through  
6 communications, consultation, coordination and cooperation among contractors on  
7 the Project.

8 The committee meets quarterly, or on an as-needed basis. All major Site C  
9 construction contractors currently attend this meeting.

<sup>21</sup> The Indigenous and women numbers are a subset of the construction and non-construction contractors workforce number.

---

1 BC Hydro has included apprentice targets in the generating station and spillways  
2 civil works contract, the transmission lines and the substation contracts, the balance  
3 of plant contracts and the Highway 29 work procured by BC Hydro, as appropriate.

4 Northern Lights College Foundation continues to distribute the BC Hydro Trades and  
5 Skilled Training Bursary Awards, established in 2013. As of March 31, 2022, a total  
6 of 287 students had received bursaries, including 134 Indigenous students who have  
7 benefitted from the bursary in programs such as electrical, welding, millwright,  
8 cooking, social work, and many others.

9 BC Hydro continues to work with local employment agencies to ensure that as job  
10 opportunities become available, they are posted on the WorkBC website as well as  
11 on the Fort St. John Employment Connections website.

### 12 ***Contractor Indigenous Employment and Training information Session***

13 In February 2022, BC Hydro facilitated the seventh Indigenous Employment and  
14 Information session with Site C contractors and employment and training  
15 representatives from the Treaty 8 First Nations (the session was held virtually due to  
16 COVID-19). In attendance were six site contractors, and representatives from  
17 seven different Nations, as well as the North East Native Advancing Society and  
18 BC Hydro. The purpose of these meetings is to assist in building relationships  
19 between employment and training professionals from the Indigenous communities  
20 and key Site C contractors, as well as to share employment and training  
21 opportunities.

22 Site C contractors have noted that certain trades will continue to be in high demand  
23 during peak Project construction periods. As such, in early 2020, major on-site  
24 contractors started exploring new opportunities for apprentice and other training to  
25 take place on-site. BC Hydro worked with Northern Lights College and Site C  
26 contractors to develop several on-site pilot programs, which have been successfully

---

1 delivered at site and virtually over the past few years. Additional pre-skills training  
2 plans are being developed for 2022.

## 3 **12 Community Engagement and Communication**

### 4 **12.1 Local Government Liaison**

5 There are a number of Environmental Assessment Certificate conditions that are  
6 relevant to local communities in the vicinity of the Project. BC Hydro is implementing  
7 some of these conditions through community agreements offered to five local  
8 governments. Through these agreements and discussions, BC Hydro has, in some  
9 instances, agreed to additional measures to address concerns about local  
10 community impacts from construction and operation of the Project. BC Hydro  
11 continues to provide weekly COVID-19 email updates to the Regional Community  
12 Liaison Committee and Indigenous community representatives providing up-to-date  
13 COVID-19 information, including cases and vaccination numbers.

14 BC Hydro has concluded four community agreements with respect to the Project: the  
15 District of Taylor (2013), the District of Chetwynd (2013), the City of Fort St.  
16 John (2016) and the District of Hudson's Hope (2017). BC Hydro and the Peace  
17 River Regional District advanced negotiations through exchanging supporting  
18 information during this period and staff have worked to implement some of the  
19 mitigation measures for the Charlie Lake Wastewater outfall.

20 The Regional Community Liaison Committee, which is comprised of local elected  
21 officials and local First Nations communities, most recently met virtually for its  
22 regularly scheduled quarterly meeting on March 16, 2022. Eight local governments  
23 and four local First Nations communities (McLeod Lake Indian Band, Doig River First  
24 Nation, Sauteau First Nations and Blueberry River First Nations) as well as the two  
25 MLAs for Peace River North and Peace River South, are invited to participate as

---

1 committee members. Representatives from the Project’s major contractors may also  
2 attend the meetings as invited guests.

3 As part of the Site C Project, BC Hydro is working with communities to provide  
4 lasting benefits for residents of the Peace Region. In 2016, BC Hydro launched the  
5 Generate Opportunities (**GO**) Fund, an \$800,000 fund to support Peace Region  
6 non-profit organizations. The GO Fund is being distributed over an eight-year period  
7 to organizations that provide services to vulnerable populations including children,  
8 families and seniors.

9 The GO Fund is administered by Northern Development Initiative Trust on behalf of  
10 BC Hydro. During this reporting period, more than \$12,000 was distributed to two  
11 non-profit organizations in the Peace Region and as of March 31, 2022, 67 projects  
12 had received \$585,025 since the fund was launched in 2016.

## 13 **12.2 Business Liaison and Outreach**

14 No procurement notifications were sent out in the first quarter of the year.

### 15 **12.2.1 Community Relations and Construction Communications**

16 BC Hydro continued to implement its construction communications program  
17 throughout the reporting period. The program includes updating and maintaining the  
18 Project website ([www.sitecproject.com](http://www.sitecproject.com)) with current information, photos and videos  
19 of construction activities, as well as providing information to local and regional  
20 stakeholders as required.

21 BC Hydro participated in a virtual open house hosted by the Peace River Regional  
22 District on March 14, 2022, to discuss BC Hydro’s application to the Agricultural  
23 Land Commission to develop a fish habitat enhancement area at Wilder Creek.



**Construction Bulletins**

Bi-weekly construction bulletins continued to be issued throughout the reporting period. These bulletins are posted on the Project website and sent by email to the web-subscriber list. There were six construction bulletins and one quarterly construction notification letter issued in the first quarter of 2022.

**Public Enquiries**

In total, BC Hydro received 118 public enquiries between January 1 and March 31, 2022. [Table 17](#) shows the breakdown of some of the most common enquiry types.

In total, BC Hydro has received more than 13,300 enquiries since August 2015.

**Table 17 Public Enquiries Breakdown**

Enquiry Type <sup>22</sup>	January 1 to March 31, 2022
Employment Opportunities	52
Business Opportunities	7
General Information	36
Construction Impacts <sup>23</sup>	13
Other <sup>24</sup>	10
<b>Total</b>	<b>118</b>

**12.2.2 Communications Activities**

Based on a search using the media database Infomart, there were 51 stories about the Site C Project in B.C. news media between January 1 to March 31, 2022.

**12.3 Labour and Training Plan**

In accordance with an Environmental Assessment Certificate condition, a Labour and Training Plan was developed and submitted to the Environmental Assessment

<sup>22</sup> This table is a sample of enquiry types and does not include all enquiry types received.

<sup>23</sup> The nature of the construction impact enquiries are primarily air quality, noise, traffic conditions and safety.

<sup>24</sup> "Other" accounts for enquiries related to a variety of other topics, such as property owner correspondence and environment.

---

1 Office on June 5, 2015. This plan, as well as Environmental Assessment Certificate  
2 Condition 45, includes reporting requirements to support educational institutions in  
3 planning their training programs to support potential workers in obtaining Project  
4 jobs in the future. This report was issued to the appropriate training institutions in the  
5 northeast region of B.C. in July 2016, July 2017, July 2018, July 2019,  
6 September 2020 and July 2021. The next report will be issued in July 2022.

## 7 **12.4 Human Health**

### 8 **12.4.1 Health Care Services Plan and Emergency Service Plan**

9 The Project health clinic is contracted by BC Hydro with Halfway River International  
10 SOS Medical Ltd., a partnership between Halfway River First Nation and  
11 International SOS. The clinic continues to operate in its permanent location within  
12 the Two Rivers Lodge and based on camp occupancy was staffed 24/7 during this  
13 period with a nurse practitioner and advanced care paramedics. BC Hydro and the  
14 clinic operator continue to liaise with the local health care community.

15 The clinic provides workers with access to primary and preventative health care and  
16 work-related injury evaluation and treatment services and is currently open seven  
17 days a week, 24 hours a day. Since opening the health clinic, there have been a  
18 total of 38,825 patient interactions. During the reporting period, there were  
19 2,988 patient interactions, of which 256 were occupational and  
20 2,732 non-occupational. Several preventive health themes were promoted to  
21 workers including quitting smoking, options for reducing the risk of cancer as  
22 February 4, 2022, was World Cancer Day, and a focus on hearing loss attributed to  
23 both occupational and recreational activities that are preventable with awareness  
24 and appropriate protection.

1 **12.5 Property Acquisitions**

2 With all required land rights for the Highway 29 realignment now acquired, BC Hydro  
3 continues to focus on land acquisitions to enable upcoming reservoir clearing and  
4 inundation. Thirty-four remaining private landholdings are required for reservoir  
5 inundation. All of the remaining properties can be characterized as “partial  
6 acquisitions” whereby only a portion of an overall property will be acquired.

7 **12.6 Plans During Next Six Months**

8 [Table 18](#) shows the key milestones for activities planned during the next six months,  
9 April 2022 to September 2022.

10 **Table 18 Key Milestones for Activities Planned**  
11 **During the Next Six Months**  
12 **(April 2022 to September 2022)**

Milestone	Performance Measurement Baseline (June 2021)	Plan Date (Control Date <sup>25</sup> )	Forecast <sup>26</sup>	Status <sup>27</sup> (Measured by Month)
<b>Generating Station and Spillways</b>				
U1 - Spiral case embedded and generator 2nd stage concrete complete; pit free	January 2022	January 2022	June 2022	Late
<b>Main Civil Works</b>				
Earthfill dam placement to elevation 433 metres complete	September 2022	September 2022	August 2022	On track
<b>Turbines and Generators<sup>28</sup></b>				
Unit 4 – Stay ring and spiral case assembled and handover of generator embedded parts	January 2022	January 2022	April 2022	Late
Unit 5 – Stay ring and spiral case assembled and handover of generator embedded parts	March 2022	March 2022	June 2022	Late

<sup>25</sup> Control date reflects plan, adjusted for approved changes to milestone dates.

<sup>26</sup> As of March 31, 2022.

<sup>27</sup> As of March 31, 2022.

<sup>28</sup> The identified status reflects a comparison of the current forecast for each milestone relative to the contractual date for that milestone. All contractual milestone dates in [Table 18](#) include substantial schedule float relative to the approved in-service date.

Milestone	Performance Measurement Baseline (June 2021)	Plan Date (Control Date <sup>25</sup> )	Forecast <sup>26</sup>	Status <sup>27</sup> (Measured by Month)
Unit 6 – Stay ring and spiral case assembled and handover of generator embedded parts	May 2022	May 2022	August 2022	At risk
<b>Highways</b>				
Contract awarded - grading, paving and bridge decommissioning	March 2022	May 2022	May 2022	On track
Construction finish Hudson's Hope Berm	July 2022	August 2022	August 2022	On track
Construction finish Highway and Bridge Halfway River	August 2022	August 2022	August 2022	On track

1     **13           Impacts on Other BC Hydro Operations**

2     During the reporting period, the operation of system storage at Williston Reservoir  
 3     (including G.M. Shrum and Peace Canyon generating stations) was planned to meet  
 4     flow releases necessary for Site C construction, and this operation continues. Water  
 5     releases from Peace Canyon Generating Station were maintained at or below the  
 6     levels necessary for Project construction. BC Hydro maintained adequate vacant  
 7     storage in Williston Reservoir to protect Site C construction works from flows that  
 8     could otherwise exceed the capacity of the diversion works.

**Site C Clean Energy Project**

---

---

**Quarterly Progress Report Quarterly Progress  
Report No. 25**

**Appendix A**

**Site Photographs**

**Figure A-1** View of the powerhouse and spillways  
(January 2022)



**Figure A-2** Construction on the spillways including  
foundation enhancement work in the west bay  
(January 2022)





**Figure A-3** The first girder is lifted onto a pier on the Farrell Creek Bridge (January 2022)



**Figure A-4** Pile installation for foundation enhancement on the west spillway stilling basin (February 2022)





**Figure A-5** Inside the powerhouse are six spiral cases at various stages of completion with this photo showing Units 4, 5, and 6 (February 2022)






**Figure A-6** A winter view of the spillways, penstocks, powerhouse, operations building and tail race (February 2022)



**Figure A-7** Penstock Units 4 and 5 (February 2022)





**Figure A-8**     **Preparing embedded piping for a second lift of concrete on spiral case Unit 1 (February 2022)**



**Figure A-9** Attaching the centre-phase conductor and installing corona rings on a transmission tower (February 2022)






**Figure A-10 Dry Creek bridge is complete (March 2022)**



**Figure A-11 The Hudson's Hope shoreline protection berm in winter (March 2022)**



**Figure A-12** Progress of a spiral case and stay ring installation (March 2022)



**Site C Clean Energy Project**

---

---

**Quarterly Progress Report No. 25**

**Appendix B**

**Work Completed Since Project Commencement  
in 2015**

1 Construction began on July 27, 2015 and is ongoing. Since the commencement of  
2 construction, the following work has been completed:


- 3 • Site preparation, including onsite access roads;
- 4 • Clearing of the left and right banks at the dam site and clearing of the lower  
5 reservoir area;
- 6 • Construction of the worker accommodation lodge and Peace River construction  
7 bridge;
- 8 • Powerhouse excavation, and the placement of 650,000 cubic metres of  
9 roller-compacted concrete in the powerhouse buttress;
- 10 • Spillways excavation, and the placement of 600,000 cubic metres of  
11 roller-compacted concrete in the spillways buttress;
- 12 • Construction of dam site access public roads;
- 13 • Construction of the Site C viewpoint;
- 14 • Construction of 50 affordable housing units in Fort St. John;
- 15 • Fish habitat enhancements downstream of the dam site;
- 16 • Excavation of the diversion tunnel inlet (upstream) and outlet (downstream)  
17 portals, allowing for the commencement of diversion tunnel excavations;
- 18 • Excavation of the right bank drainage tunnel, which will be used to monitor and  
19 drain the water from within the foundation under the powerhouse, spillways and  
20 dam buttresses and will eventually be connected to services within the  
21 powerhouse;
- 22 • Clearing activities in the lower reservoir;



- 1 • Completion of two river diversion tunnels, which are used to reroute a short  
2 section of the Peace River to allow for the construction of the main earthfill  
3 dam;
- 4 • Completion of the upstream and downstream cofferdams;
- 5 • Construction and commissioning of the temporary fish passage facility;
- 6 • Diversion of the Peace River around the Site C construction site;
- 7 • Completion of the Peace Canyon 500 kV gas-insulated switchgear expansion to  
8 enable connection of Site C to the BC Hydro electrical system;
- 9 • Completion of the Site C substation and first of two new 500 kV transmission  
10 lines;
- 11 • Completion of the finishing concrete work inside the 454-metre-long left bank  
12 drainage tunnel;
- 13 • Dam and core excavation, and the placement of 450,000 cubic metres of  
14 roller-compacted concrete in the dam and core buttress, marking the  
15 completion of the Project's overall roller-compacted concrete placement  
16 program. In total, nearly 1.7 million cubic metres of roller-compacted concrete  
17 has been placed since 2017;
- 18 • Completion of the steel super-structure for the powerhouse; and
- 19 • Completion of the second of two new 500 kV transmission lines that connect  
20 Site C to the Peace Canyon generating station.

1

Figure B-1 Site C Project Components



## **Site C Clean Energy Project**

---

---

### **Quarterly Progress Report No. 25**

#### **Appendix C**

#### **Safety and Security**

---

1 **Safety Incidents**

2 The following safety incidents occurred during the quarter ending March 31, 2022:

3 ***Serious Safety Incidents***

4 The eight serious incidents that occurred during this reporting period include:

- 5 1. A worker was hoisting their lunch in a tower crane, slipped on the steel platform  
6 and fell through the ring gear, landing on their back on the lower level and  
7 fracturing their ribs.
- 8 2. Hot work (welding) being performed on the exterior of a penstock, caused the  
9 uncured paint in the interior of the penstock to smoke and burn while three  
10 workers were inside of the penstock.
- 11 3. A nine-foot 4x6 piece of lumber fell from height and contacted a worker's hand.  
12 This was a near miss, no injuries.
- 13 4. Two workers were directed to delineate and dewater a pile hole to prepare it for  
14 concrete completion. Protective barriers around the pile hole were removed to  
15 access the area. While placing delineation near the pile hole, a worker slipped  
16 into the unprotected pile hole. The pile hole was three metres deep full of water.  
17 Another worker working in the area helped the worker out of the hole.
- 18 5. An excavator operator was tasked to build a berm and improve access to the  
19 east end of a frozen pond as preliminary work prior to proceeding with dredging  
20 operation. The excavator travelled too far into the pond from its intended work  
21 area.
- 22 6. A four-foot aluminum ladder (five pounds) fell 100-feet to the ground from the  
23 turret section of a concrete placing boom.
- 24 7. A six-pound slick line securement metal plate fell approximately 20-feet in the  
25 powerhouse, landing near a worker.

- 
- 1 8. A 16-foot 2x4 piece of lumber slid through an opening of the shoring tower and  
2 fell approximately 30-feet, landing on the auxiliary spillway steps.

3 ***All Injury Incidents***

4 The 15 injury incidents that occurred during this reporting period include one  
5 lost-time injury and 14 medical attention requiring treatment injuries. Note that  
6 serious incidents resulting in an injury will be listed under both serious incidents and  
7 all injury incidents.

8 Lost time injuries:

- 9 1. A worker slipped on ice and fractured their ankle which required surgery.

10 Medical attention requiring treatment injuries:

- 11 2. A worker was hoisting their lunch in a tower crane, slipped on the steel platform  
12 and fell through the ring gear, landing on their back on the lower level and  
13 fracturing their ribs.
- 14 3. A worker injured their hand while using a power tool.
- 15 4. A piece of slickline pipe slipped and the worker suffered a laceration to their  
16 finger.
- 17 5. A worker slipped on ice and injured their ankle.
- 18 6. A worker injured their foot while using a pressure washer.
- 19 7. A worker injured their back while completing surveying work.
- 20 8. A worker injured their finger while working with metal hardware components.
- 21 9. A panel slid off a pile and contacted a worker's knee.
- 22 10. A worker was using a bristle blaster and debris entered their eye.
- 23 11. A worker was drilling anchor points and metal debris entered their eye.

- 
- 1 12. A worker slipped on snow and injured their ankle.
- 2 13. A worker was unhooking rigging on a work platform and pinched their hand  
3 between two parts of the platform when the platform shifted.
- 4 14. A worker was using a utility knife to cut a hose when the knife slipped. The  
5 worker suffered a laceration on their hand that required stitches.
- 6 15. A worker injured their elbow while stripping coil rods.


7 **Safety Performance Frequency Metrics**

8 [Figure C-1](#) provides information on employee and contractor serious incidents/near  
9 miss frequency, lost time injury frequency and all-injury frequency from April 2021 to  
10 March 2022.


1  
2  
3

**Figure C-1 Employee and Contractor Serious Incident / Near Miss Frequency, Lost Time Injury Frequency and All-injury Frequency**


**Employee & Contractor Serious Incident / Near Miss Frequency**



**Employee & Contractor Lost Time Injury Frequency**



**Employee & Contractor All-Injury Frequency**



1 **Regulatory Inspections and Orders**

[Table C-1](#) lists the safety regulatory inspections and orders received from WorkSafeBC and Ministry of Energy, Mines and Low Carbon Innovation from January 1, 2022 to March 31, 2022.

2 **Table C-1 Safety Regulatory Inspections and Orders**

#	Date of Inspections	Regulatory Agency	Site C Subproject	Inspection Report #	Inspection Report Type	Inspection Report Status	Number of Orders Issued	Subject of Orders	Regulation Order / Reference
1	January 25, 2022	WorkSafeBC	Main Civil Works	202217876003A	Acknowledgement Notice - slip, trip, fall	Closed	0	-	Reference: WCA69(1)(b); OHS4.39(1)
2	January 31, 2022	WorkSafeBC	Main Civil Works	202217876005A	Acknowledgement Notice - chemical splash	Closed	0	-	References: WCA69(1)(b); OHS5.85; OHS5.90(1); OHS8.14(3)(b)
3	February 3, 2022	WorkSafeBC	Main Civil Works	202217876006A	Accepted Investigation - slip, trip, fall	Closed	0	-	Reference: WCA72(2)
4	February 25, 2022	WorkSafeBC	Reservoir	202217791016A	Site Inspection - forestry clearing (Contractor 1)	In Progress	3	MSI Risk Assessment Inspection Records (x2)	Orders: OHS4.47; OHS26.65(5); OHS26.66(8.1) References: WCA88(1); WCA88(2)
5	February 25, 2022	WorkSafeBC	Reservoir	202217791017A	Site Inspection - forestry clearing (Contractor 2)	In Progress	1	Inspection Records	Orders: OHS26.66(8.1) References: WCA88(1); WCA88(2); OHS26.65(5); OHS26.67(2)
6	February 25, 2022	WorkSafeBC	Reservoir	202217791020A/B	Site Inspection - forestry clearing (BC Hydro)	Closed	1	Safe Work Practices	Orders: OHS26.2(1) References: WCA88(1); WCA88(2)
7	February 28, 2022	WorkSafeBC	Main Civil Works	202217876017A	Incident Investigation - vehicle collision (Contractor)	Closed	0	-	References: WCA69(1); WCA71(2)(c); WCA72(2)(b)
8	March 10, 2022	WorkSafeBC	Main Civil Works	202217876018A	Incident Investigation - vehicle collision (BC Hydro)	Closed	0	-	References: WCA69(1); WCA71(2)(c); WCA72(2)(b)
9	March 14, 2022	WorkSafeBC	Main Civil Works	202217876024A	Acknowledgement Notice - slip, trip, fall	Closed	0	-	References: WCA69(1)(b); OHS8.22(1); OHS8.22(2)
10	March 14, 2022	WorkSafeBC	Main Civil Works	202217876025A	Acknowledgement Notice - rock truck loading	Closed	0	-	References: WCA69(1)(b); OHS16.20(3); OHS7.11(b); OHS7.13

Total **5**



## **Site C Clean Energy Project**

---

---

### **Quarterly Progress Report No. 25**

#### **Appendix D**

#### **Workforce Overview**

1  
2

**Table D-1 Current Site C Jobs Snapshot  
 (January 2022 to March 2022)<sup>29</sup>**

	<b>Number of B.C. Workers and Total Workers</b>	<b>Construction and Non-construction Contractors<sup>30</sup> (including some subcontractors). Excludes Work Performed outside of B.C. (e.g., Manufacturing)</b>	<b>Engineers and Project Team<sup>31</sup></b>	<b>Total</b>
January 2022	BC Workers	2,140	684	2,824
	Total Workers	3,255	736	3,991
February 2022	BC Workers	2,231	686	2,917
	Total Workers	3,410	743	4,153
March 2022	BC Workers	2,418	706	3,124
	Total Workers	3,664	766	4,430

3 Employment numbers provided by Site C contractors are subject to revision. Data  
 4 not received by the Project deadline may not be included in the above numbers.

5 BC Hydro has contracted companies for major contracts, such as main civil works,  
 6 who have substantial global expertise. During the month of March 2022, there was  
 7 one worker in a specialized position working for a Site C construction contractor,  
 8 which were subject to the Labour Market Impact Assessment process under the  
 9 Federal Temporary Foreign Worker Program. Additionally, there were  
 10 28 management and professionals working for Site C construction and  
 11 non-construction contractors through the Federal International Mobility Program.

<sup>29</sup> Employment numbers are direct only and do not capture indirect or induced employment.  
<sup>30</sup> Construction and non-construction contractors total workforce employment number includes work performed on the Site C dam site, transmission corridor, reservoir clearing area, public roadwork, worker accommodation and services.  
<sup>31</sup> Engineers and Project team are comprised of both onsite and offsite workers. The Project team includes BC Hydro construction management and other offsite personnel. An estimate is provided where possible if primary residence is not given.

1  
2

**Table D-2 Preliminary Site C Apprentices Snapshot  
 (January 2022 to March 2022)**

Month	Number of Apprentices
January 2022	140
February 2022	159
March 2022	172

3

Data is subject to change based on revisions received from the contractors.

4  
5

**Table D-3 Current Site C Job Classification  
 Groupings**

Biologists and laboratory	Carpenters	Inspectors	Construction managers/supervisors	Crane operators	Electricians	Engineers
Foresters	Health care workers	Heavy equipment operators	Housing staff	Heating, ventilation, and air conditioning	Kitchen staff	Labourers
Mechanics	Millwrights	Office staff	Pipefitters	Plumbers	Sheet metal workers	Truck drivers
Underground mining	Welders	Surveyors	Security guards	Boilermakers	Cement Masons	Crane Operators
Ironworkers						

6  
7

**Table D-4 Indigenous Inclusion Snapshot  
 (January 2022 to March 2022)**

Month	Number of Indigenous Workers
January 2022	299
February 2022	317
March 2022	337

8  
9  
10

The information shown has been provided by BC Hydro’s onsite<sup>32</sup> construction and non-construction contractors and their subcontractors that have a contractual requirement to report on Indigenous inclusion in their workforce.

<sup>32</sup> Onsite includes work performed on Site C dam site, transmission corridor, reservoir clearing area, public roadwork, worker accommodation and services.

---

1 Employees voluntarily self-declare their Indigenous status to their employer and  
2 there may be Indigenous employees that have chosen not to do so; therefore, the  
3 number of Indigenous employees may be higher than shown in [Table D-4](#).

4 As with any construction project, the number of workers, and the proportion from any  
5 particular location will vary month-to-month and reflects the seasonal nature of  
6 construction work. The number of workers will also vary as a contract's scope of  
7 work is completed by the contractor.

### 8 **Women**

9 In March 2022, there were 447 women working for Site C construction and  
10 non-construction contractors. The number of women was provided by  
11 onsite construction and non-construction contractors and engineers that have a  
12 contractual requirement to report on the number of women in their workforce.

**Site C Clean Energy Project**

---

---

**Quarterly Progress Report No. 25**

**Appendix E**

**Independent Experts Report**

**Site C Technical Review Panel**  
**John W. France, P.E., D.GE, D.WRE and Kaare Hoeg, ScD, NAE**  
**REPORT NO. 5**  
**February 28, 2022**

---

## **EXECUTIVE SUMMARY**

This report presents an update to the Technical Review Panel's (Panel's) findings subsequent to Panel Reports Nos. 1, 2, 3, and 4, issued on January 22, 2021, February 15, 2021, April 6, 2021, and August 12, 2021, respectively.

The Panel's opinions expressed in the previous reports remain unchanged. The work associated with the right bank design enhancements, the design of the approach channel, and the earthfill dam has been progressing as anticipated at the time of preparation of Panel Report No. 4.

The right bank enhancement work has been proceeding well.

The pile installations for the spillway are nearing completion, which is expected in early March 2022. These pile installations have proceeded without significant issues. Pile installations in the powerhouse tailrace are scheduled to be completed in four phases, commencing in March 2022 and ending in March 2023. The last steel pile casing deliveries are expected by June 2022. With the last steel deliveries scheduled, and pile construction procedures now well established and understood, the Panel expects that the pile construction can be completed according to the current estimated schedule.

Design of the approach channel is nearly complete, and the approach channel excavation is scheduled for March 2022. The principal design work item remaining for the approach channel is the finalization of design of the center berm in Region 1, near the spillway. The Panel has provided some comments and questions on the Engineering Design Team (EDT's) preliminary analyses of that section of the center berm, and the Panel looks forward to further information on the analysis and design configuration. The foundation preparation and liner installation are scheduled to begin in March 2022 and be completed in June 2023, with an interruption in construction over the winter of 2022/2023. The estimated approach channel construction schedule seems reasonable, but the actual schedule will depend upon actual productivity, particularly for the liner installation. The appropriateness of the estimated schedule should become clearer by this summer.

Plinth and gallery construction and foundation grouting for the approach channel are scheduled to begin May 2022 and be completed in April 2023. As for the approach channel liner, the estimated schedule seems reasonable, but the actual schedule will depend on actual productivity. Neither the approach channel liner, nor the plinth/grouting are currently on the critical path.

The EDT is currently working toward completion of the final design of the right bank drainage features, with construction of these features scheduled to commence later this year.

A bottom slab and drainage gutter are being constructed in the invert of the right bank drainage tunnel (RBDT), which will provide access to complete improvements to the existing RBDT, in

**Site C Technical Review Panel**  
**John W. France, P.E., D.GE, D.WRE and Kaare Hoeg, ScD, NAE**  
**REPORT NO. 5**  
**February 28, 2022**

---

light of several local shotcrete liner failures that previously have occurred in the tunnel. The RBDT must be made safe, as it is indispensable for the future drainage work.

There have been no changes to the earthfill embankment design since early 2021. Both foundation grouting and earthfill dam embankment placement progressed well in 2021. Reported foundation grouting records and earthfill dam quality control/quality assurance testing results indicate high-quality construction, meeting the design expectations.

The instrumentation at the earthfill dam is being carefully monitored, and this effort will need to continue during further embankment construction to verify that pore water pressures in the foundation remain within limits to ensure dam stability and that there are no unexpected movements.

Although the earthfill dam construction remains the critical path item for the project, the progress of earthfill construction to date suggests that it may be possible to begin Tunnel #2 conversion and reservoir filling in 2023, rather than 2024.

## **INTRODUCTION**

At the request of BC Hydro, the Technical Review Panel (Panel) has prepared this report as an update to the Panel's previous Reports Nos. 1, 2, 3, and 4, dated January 22, 2021, February 15, 2021, April 6, 2021, and August 12, 2021, respectively.

Since August 12, 2021, the Panel has attended briefings to the Technical Advisory Board (TAB) by the EDT on September 10, October 29, and December 11, 2021 and January 7 and February 11, 2022, during which the EDT updated the TAB on activities related to the right bank enhancements, the approach channel, and the earthfill dam. The Panel has also reviewed project information provided by BC Hydro.

Based on the information provided to date, the Panel provides updated findings concerning the proposed right bank enhancements, including the approach channel, and the earthfill dam.

## **FINDINGS**

### **Right Bank Enhancements**

The Panel has been regularly updated on the various activities related to the right bank enhancements through the TAB briefings. In the Panel's opinion, the project team has been proceeding well with the implementation of the right bank enhancements. The principal activities completed since August 12 have been early contractor engagement, steel pile casing procurement, spillway pile construction, pile cap designs, advancements of designs and details for the approach channel, and excavations for the approach channel. Work remaining to be done includes finalization of designs for the tailrace pile caps downstream of the powerhouse, the

**Site C Technical Review Panel**  
**John W. France, P.E., D.GE, D.WRE and Kaare Hoeg, ScD, NAE**  
**REPORT NO. 5**  
**February 28, 2022**

---

tailrace erosion slab, the approach channel, and the foundation drainage system. A detailed schedule has been established for the remaining activities.

Pile System Design – Subsequent to our Report No. 4, steel pile casings have been procured and most of the piles downstream of the spillway have been completed. The remaining spillway piles are expected to be completed by early March 2022. The work for construction of the tailrace piles is scheduled to begin in March 2022. This work will be completed in four phases, with the installation of all piles scheduled for completion by March 2023. The last steel pile casing deliveries are expected by June 2022. The EDT is still finalizing some details of the pile cap design for the powerhouse tailrace piles, but this should not affect the overall schedule.

The spillway pile construction to date has been proceeding without significant issues. Pile construction procedures are now well established and understood. Based on available information, the Panel expects that the pile construction can be completed according to the current estimated schedule.

Approach Channel – Final selection of materials and configuration of the approach channel and approach channel liner are nearly complete. The principal design work item remaining is the finalization of design of the center berm in Region 1, near the spillway. Final approach channel excavation began in October 2021 and is expected to be complete in March 2022. Approach channel foundation preparation and liner installation are scheduled to begin in March 2022 and July 2022, respectively, and continue into October 2022, when the work will be paused for winter. The foundation preparation and liner installation will resume in March 2023, with estimated completion in June 2023. The estimated approach channel construction schedule seems reasonable, but the actual schedule will depend upon actual productivity, particularly for the liner installation. The appropriateness of the estimated schedule should become clearer by this summer.

The Panel is pleased that the EDT adopted the horizontal liner configuration, as favored by the Panel in Report No. 4, rather than a configuration over the top of the center berm.

In the February 7, 2022 TAB briefing, the EDT presented its preliminary analyses for center berm configuration options for Region 1. The Panel has provided some comments and questions on those analyses and looks forward to further information on the analysis and design configuration. Instrumentation in the approach channel will include piezometers, inclinometers, vertical and joint extensometers, and temperature sensing cables to monitor and ensure the performance.

Right Bank Drainage Features – Plinth and gallery construction and foundation grouting for the approach channel are scheduled to begin May 2022 and be completed in April 2023. As for the approach channel liner, the estimated schedule seems reasonable, but the actual schedule will depend on actual productivity.



**Site C Technical Review Panel**  
**John W. France, P.E., D.GE, D.WRE and Kaare Hoeg, ScD, NAE**  
**REPORT NO. 5**  
**February 28, 2022**

---

The schedule for neither the approach channel construction, nor the plinth and gallery work, is currently on the critical path.

The EDT is currently working toward completion of the final design of the right bank drainage features, with construction of these features scheduled to commence later this year.

A bottom slab and drainage gutter are being constructed in the invert of the RBDT. Completion of this slab will allow access for construction of improvements to the RBDT, which are required in light of several local shotcrete liner failures that previously have occurred in the tunnel. As the Panel has stated previously, the RBDT provides access for some of the contingency actions for the right abutment, if such contingency actions are found to be needed. The RBDT also provides access for observation of right bank drainage and for conveyance of collected drainage. As such, the RBDT must be made safe and functional, as it is indispensable for the future drainage work.

### **Earthfill Dam**

There have been no significant changes in the earthfill dam design or stability analyses since Panel Report No. 2 issued on February 15, 2021. The Panel's findings remain basically unchanged from those stated in Report No. 2.

Foundation grouting for the earthfill dam progressed well in 2021. Reports of grouting results presented at the TAB briefings indicate an effective and high-quality grouting program.

Placement of earthfill also progressed well in 2021. Records of QC/QA test results for the embankment fill indicate that the fill is being placed and compacted in accordance with the project specifications.

The instrumentation at the earthfill dam is being carefully monitored, and this effort will need to continue during further embankment placement to verify that pore water pressures in the foundation remain within limits to provide stability and that there are no unexpected movements. Numerical modelling and analyses are being prepared to predict movements and pore pressures during construction and impoundment and to make comparisons with the observed performance.

The earthfill dam construction remains the critical path item for the project, but the progress of embankment placement to date suggests that it may be possible to begin Tunnel #2 conversion and reservoir filling in 2023, rather than 2024.

### **STATEMENT OF LIMITATIONS**

The Panel functioned as independent reviewers of the methodologies used by the EDT for analysis and design of the right bank enhancements, the approach channel, and the earthfill dam, based on information provided by the EDT. Given the large amount of work being completed by the EDT and the associated voluminous documentation, it was not possible for the Panel to perform a detailed review of all of the material in the available time. In particular, the Panel has

**Site C Technical Review Panel**  
**John W. France, P.E., D.GE, D.WRE and Kaare Hoeg, ScD, NAE**  
**REPORT NO. 5**  
**February 28, 2022**

---

not performed detailed checks of calculations and designs completed by the EDT. Such detailed checks are provided by the quality control/quality assurance programs for the Project. The Panel provides its opinions concerning the methods and approaches being used based on information provided by the Project Team. However, the ultimate decisions and responsibilities for the designs remains with BC Hydro.


Our review services were performed within the limits prescribed by BC Hydro in a manner consistent with the level of care and skill normally exercised in the current standard of professional engineering practice. No other representation to BC Hydro, expressed or implied, and no warranty or guarantee is included or intended.

---

Respectfully submitted,



John W. France



Kaare Hoeg

**Site C Clean Energy Project**

---

---

**Quarterly Progress Report No. 25**

**Appendix F**

**Summary of Individual Contracts Exceeding  
\$10 Million**

**PUBLIC**

**CONFIDENTIAL**

**ATTACHMENT**

**Site C Clean Energy Project**

---

---

**Quarterly Progress Report No. 25**

**Appendix G**

**Project Progression**

**PUBLIC**

**CONFIDENTIAL**

**ATTACHMENT**

**Site C Clean Energy Project**

---

---

**Quarterly Progress Report No. 25**

**Appendix H**

**Detailed Project Expenditure**

**PUBLIC**

**CONFIDENTIAL**

**ATTACHMENT**